

APPENDIX G: ENVIRONMENTAL MANAGEMENT PROGRAMME



Environmental Management Group (Pty) Ltd

*Specialists in Environmental Management Integrating Industry and Infrastructure
with the Environment*

ENVIRONMENTAL MANAGEMENT PROGRAMME

THE PROPOSED EXPANSION OF DJ POTGIETER CATTLE FEEDLOT, FREE STATE PROVINCE.



Environmental Management Group (Pty) Ltd

Specialists in Environmental Management Integrating Industry and Infrastructure with the Environment

Prepared For:

Mr. David Potgieter

Prepared By:

Environmental Management Group (Pty) Ltd

Contact Person(s):

M.A Makhubele: mhloti@envmgrp.com

S.E Van Rooyen: svr@envmgrp.com

REPORT DETAILS

DARDEA reference number:	EMB/39(i)/26/20
Project title	The Proposed Expansion of DJ Potgieter Cattle Feedlot
Prepared by	Environmental Management Group (Pty) Ltd
EAPS	Mhloti Ashley Makhubele Environmental Assessment Practitioner EAPASA: 2021/4347 Salmon E. van Rooyen Senior Environmental Assessment Practitioner EAPASA: 2019/309
Applicant	David Jacobus Potgieter
Submission Date	July 2026
Development type	Cattle Feedlot

ENVIRONMENTAL MANAGEMENT PROGRAMME

in terms of the

National Environmental Management Act, 1998 (Act No. 107 of 1998), as amended &
Environmental Impact Assessment Regulations 2014

Submitted for:

Stakeholder Review & Comment



This report is the property of the Author/Company, who may publish it, in whole, provided that:



Written approval is obtained from the Author and that *EMG* is acknowledged in the publication;



EMG is indemnified against any claim for damages that may result from any publication of specifications, recommendations or statements that is not administered or controlled by *EMG*;



The contents of this report, including specialist/consultant reports, may not be used for purposes of sale or publicity or advertisement without the prior written approval of *EMG*;



EMG accepts no responsibility for the Applicant/Client for failure to follow or comply with the recommended programme, specifications or recommendations contained in this report;



EMG accepts no responsibility for deviation or non-compliance of any specifications or recommendations made by specialists or consultants whose input/reports are used to inform this report; and



All figures, plates and diagrams are copyrighted and may not be reproduced by any means, in any form, in part or whole without prior written approval from *EMG*.

Prepared By:

Environmental Management Group (Pty) Ltd

P.O. Box 37473

Langenhoven Park, 9330

Tel: 051 412 6350

Fax: 086 556 2125

Contact Person(s):

MA Makhubele: mhloti@envmgrp.com

SE Van Rooyen: svr@envmgrp.com

TABLE OF CONTENTS:

REPORT DETAILS.....	II
TABLE OF CONTENTS:	I
FIGURES	II
TABLES	II
APPENDICES	II
LIST OF ACRONYMS AND ABBREVIATIONS.....	III
DEFINITIONS:	III
1. INTRODUCTION AND BACKGROUND:	1
1.1. SCOPE:	1
1.2. LEGAL REQUIREMENTS OF AN EMPr.....	2
1.3. RELEVANT LEGISLATION:	3
2. PROJECT DESCRIPTION:	4
2.1. BACKGROUND:	4
2.2. LOCATION:	6
2.3. PROJECT COMPONENTS:	6
2.4. RECEIVING ENVIRONMENT:.....	9
2.5. SOCIO-ECONOMIC BENEFITS	10
2.6. SPECIALIST STUDIES	10
3. ROLE PLAYERS AND RESPONSIBILITY MATRIX:	11
4. PROJECT PHASING	14
4.1. PLANNING AND FINAL DESIGN PHASE	14
4.2. PRE-CONSTRUCTION.....	14
4.3. CONSTRUCTION	15
4.4. OPERATION.....	16
5. OBJECTIVES OF THE EMPr:	17
6. IDENTIFICATION OF ENVIRONMENTAL ASPECTS AND IMPACTS:	17
7. LEGAL REQUIREMENTS:.....	20
7.1. GENERAL:.....	20
7.2. STATUTORY AND OTHER APPLICABLE LEGISLATION:	20
7.3. ADMINISTRATION OF ENVIRONMENTAL OBLIGATIONS	20
7.4. TRAINING	22
7.5. RECORD KEEPING:.....	22
7.6. COMPLIANCE AND PENALTIES:	22
7.7. REPORT AVAILABILITY:.....	23
8. ENVIRONMENTAL MITIGATION SPECIFICATIONS FOR IMPACTS:	24
8.1. DESIGN PHASE	24
8.2. SITE ESTABLISHMENT.....	25
8.3. SOCIAL ENVIRONMENTAL ISSUES:	29
8.4. HANDLING OF EMERGENCIES	33
8.5. CLEARING AND GRUBBING	35

8.6.	STOCKPILE AND SOIL MANAGEMENT	38
8.7.	EROSION & SEDIMENT MANAGEMENT	41
8.8.	GROUND WATER QUALITY	43
8.9.	FUANA & FLORA MANAGEMENT	46
8.10.	WASTE MANAGEMENT	51
8.11.	AIR QUALITY, NOISE & VIBRATION MANAGEMENT	56
8.12.	CONTAMINATION OF THE ENVIRONMENT	61
8.13.	ARCHAEOLOGICAL & HERITAGE MANAGEMENT	65
8.14.	REHABILITATION AND SITE CLOSURE	69
9.	METHOD STATEMENTS:	73

FIGURES

FIGURE 1	AERIAL PHOTOGRAPHS OF THE CURRENT FEEDLOT FACILITIES. IMAGE (A) ILLUSTRATES CAMP A, AS DEPICTED IN FIGURE 2 IN THE BROWN-FILLED AREA, WHILE IMAGE (B) REPRESENTS CAMP B, INDICATED BY THE BLUE-FILLED AREA IN FIGURE 2.	4
FIGURE 2	THIS MAP ILLUSTRATES THE EXISTING INFRASTRUCTURE AND OPERATIONAL ZONES OF THE POTGIETER FEEDLOT. THE CURRENT FEEDLOT AREAS ARE DEPICTED IN BROWN AND BLUE, DESIGNATED AS CAMP A AND CAMP B. THE HOLDING AREAS ARE REPRESENTED IN WHITE, WHILE THE SILAGE STORAGE AREA IS INDICATED IN RED. THE COMPOSTING AREA IS SHOWN IN DARK BROWN, AND THE EVAPORATION POND IS MARKED IN CREAM. ADDITIONALLY, SORTING AREAS ARE ILLUSTRATED IN ORANGE...	5
FIGURE 3	THE LOCALITY MAP ILLUSTRATES THE LOCALITY OF THE PROPOSED EXPANSION ALONGSIDE CURRENT INFRASTRUCTURE. THE PROPERTIES ARE DISTINCTLY MARKED IN GREEN, YELLOW, AND PINK, WHILE THE ADJACENT TOWN OF ORANJEVILLE IS ALSO DEPICTED. IN THE RIGHT-HAND CORNER, A LARGER-SCALE MAP HIGHLIGHTS THE LOCATION OF THE PROPOSED DEVELOPMENT RELATIVE TO THE SURROUNDING TOWNS.	6
FIGURE 4	THE MAP ILLUSTRATES THE PROPOSED NEW FEEDLOT AREAS, INDICATED IN RED (CAMP C) AND PURPLE (CAMP D), ALONG WITH THE STORMWATER CHANNELS DEPICTED IN BLUE AND THE STORMWATER BERM REPRESENTED IN YELLOW.	7
FIGURE 5	THE SITE LAYOUT PLAN FOR THE PROPOSED EXPANSION, INCLUDING THE EXISTING FEEDLOT. ALL CURRENT AND PROPOSED CAMPS ARE DISTINGUISHED BY VARIOUS COLOURS: THE HOLDING AREAS ARE REPRESENTED IN WHITE, THE SILAGE STORAGE AREA IS INDICATED IN RED, SORTING CAMPS ARE DEPICTED IN ORANGE, THE MANURE STORAGE AREA IS DEPICTED IN DARK BROWN, THE EVAPORATION PONDS ARE ILLUSTRATED IN CREAM, AND THE STORMWATER INFRASTRUCTURE IS SHOWN IN YELLOW AND BLUE.	7
FIGURE 6	THE MAP ILLUSTRATES THE AREA'S TOPOGRAPHICAL FEATURES, HIGHLIGHTING THE STORMWATER CHANNELS IN BLUE, THE STORMWATER BERM IN YELLOW, AND THE EVAPORATION POND IN CREAM. ADDITIONALLY, THE DIAGRAM DEPICTS THE DIRECTION OF RUNOFF FLOW, AS DETERMINED BY THE TOPOGRAPHY, USING RED ARROWS.	8

TABLES

TABLE 1	REQUIREMENTS OF AN ENVIRONMENTAL MANAGEMENT PROGRAMME AS DETAILED IN APPENDIX 4 OF THE NEMA EIA REGULATIONS 2014 (AS AMENDED)	2
TABLE 2	RELEVANT LEGISLATION AND ITS APPLICABILITY TO THE EXPANSION	3
TABLE 3	QUANTITY OF WATER NEEDED PER LSU PER DAY FOR EACH WEIGHT CLASS.	9
TABLE 4	FUNCTIONS AND RESPONSIBILITIES OF PROJECT TEAM	11
TABLE 5	POTENTIAL ANTICIPATED IMPACTS OF THE EXPANSION ON THE ENVIRONMENT.	18

APPENDICES

APPENDIX A: EAP CV

APPENDIX B: MAPS

APPENDIX C: CHANCE FIND PROTOCOL

LIST OF ACRONYMS AND ABBREVIATIONS

AIS	Alien and Invasive Species
BA	Basic Assessment (as provided for in NEMA (Act 107 of 1998) and EIA Regulations (2014)
BAR	Basic Assessment Report
CA	Competent Authority
CBA	Critical Biodiversity Area
DARDEA	Department of Agriculture, Rural Development and Environmental Affairs
DEA	Department of Environmental Affairs
DFFE	Department of Forestry, Fisheries and the Environment
DM	District Municipality
DWS	Department of Water and Sanitation
EA	Environmental Authorisation
EAP	Environmental Assessment Practitioner
ECO	Environmental Control Officer
EIA	Environmental Impact Assessment
EMF	Environmental Management Framework
EMPr	Environmental Management Programme
ESA	Ecological Support Area (Biodiversity)
ESA	Early Stone Age (Heritage)
FSPHRA	Free State Provincial Heritage Resources Authority
GN	Government Notice
IEM	Integrated Environmental Management
I&APs	Interested and Affected Parties
MLM	Metsimaholo Local Municipality
MSA	Middle Stone Age
NEMA	National Environmental Management Act (No. 107 of 1998) (as amended)
NHRA	National Heritage Resources Act (No. 25 of 1999)
NWA	National Water Act (Act 36 of 1998)
PPP	Public Participation Process
SACNASP	South African Council for Natural Scientific Professions
SAHRA	South African Heritage Resources Agency
SAHRIS	South African Heritage Resources Information System
SANBI	South African National Biodiversity Institute
SCC	Species of Conservation Concern
SDF	Spatial Development Framework
SE	Site Engineer
SEI	Site Ecological Importance
ToR	Terms of Reference
WULA	Water Use License Application

DEFINITIONS:

1. **Alien Vegetation:** alien vegetation is defined as undesirable plant growth which shall include, but not be limited to; all declared category 1 and 2 listed invader species as set out in the Conservation of Agricultural Resources Act (CARA) regulations. Other vegetation deemed to be alien shall be those plant species that show the potential to occupy in number, any area within the defined construction area and which are declared to be undesirable.
2. **Aspect:** Element of an organisation's activities, products or services that can interact with the environment.
3. **Auditing:** A systematic, documented, periodic and objective evaluation of how well the environmental management plan is being implemented and is performing with the aim of helping to safeguard the environment by: facilitating management control which would include meeting regulatory requirements. Results of the audit help the organisation to improve its environmental policies and management systems.

4. **Built environment:** Physical surroundings created by human activity, e.g. buildings, houses, roads, bridges and harbours.
5. **Contamination:** Polluting or making something impure.
6. **Corrective (or remedial) action:** Response required addressing an environmental problem that conflicts with the requirements of the EMPR. The need for corrective action may be determined through monitoring, audits or management review.
7. **Degradation:** The lowering of the quality of the environment through human activities, e.g. river degradation, soil degradation.
8. **Ecology:** The scientific study of the relationship between living things (animals, plants and humans) and their environment.
9. **Ecosystem:** The relationship and interaction between plants, animals and the non-living environment.
10. **Environment:** environment means the surroundings within which humans exist and that could be made up of -
 - 10.1. the land, water and atmosphere of the earth;
 - 10.2. micro-organisms, plant and animal life;
 - 10.3. any part or combination of (10.1) and (10.2) and the interrelationships among and between them; and
 - 10.4. the physical, chemical, aesthetic and cultural properties and conditions of the foregoing that influence human health and well-being.
11. **Environmental aspect:** an environmental aspect is any component of a contractor's construction activity that is likely to interact with the environment.
12. **Environmental impact:** an impact or environmental impact is the change to the environment, whether desirable or undesirable, that will result from the effect of a construction activity. An impact may be the direct or indirect consequence of a construction activity.
13. **Environmental authorisation:** an environmental authorisation is a written statement from the Department of Agriculture, Rural Development and Environmental Affairs (DARDEA) that records its approval of a planned development.
14. **Hazardous waste:** Waste, even in small amounts that can cause damage to plants, animals, their habitat and the well-being of human beings, e.g. waste from factories, detergents, pesticides, hydrocarbons, etc.
15. **Land use:** The use of land for human activities, e.g. residential, commercial, industrial use.
16. **Mitigation:** Measures designed to avoid, reduce or remedy adverse impacts.

1. INTRODUCTION AND BACKGROUND:

1.1. SCOPE:

Environmental Management Group (Pty) Ltd has been appointed by **Mr. David Potgieter**, as the independent Environmental Assessment Practitioner (EAP) to undertake the Basic Assessment (BA) process for the proposed expansion of DJ Potgieter Cattle Feedlot within the Free State Province. The BA process is being conducted in accordance with the requirements of the Environmental Impact Assessment Regulations, 2014 (as amended), promulgated under the National Environmental Management Act, 1998 (Act No. 107 of 1998).

This document is compiled in accordance with the Integrated Environmental Management (IEM) philosophy, which aims to achieve a desirable balance between conservation and development (DEAT, 1992). IEM is a key instrument of the National Environmental Management Act (NEMA) (Act No. 107 of 1998). NEMA promotes integrated environmental management of activities that may have a significant environmental impact, while IEM prescribes a methodology to ensure that environmental management principles are fully integrated across all stages of the expansion process. It advocates the use of several environmental management tools that are appropriate for the various levels of decision-making. One such tool is an Environmental Management Programme (EMPr). The IEM guidelines encourage a pro-active approach to sourcing, collating and presenting information in a manner that can be interpreted at all levels. The basic principles underpinning IEM are that there be:

-  informed decision-making;
-  accountability for information on which decisions are taken;
-  accountability for decisions taken;
-  a broad meaning given to the term environment (i.e. one that includes physical, biological, social, economic, cultural, historical and political components);
-  an open, participatory approach in the planning of proposals;
-  consultation with interested and affected parties;
-  due consideration of alternative options;
-  an attempt to mitigate negative impacts and enhance positive aspects of proposals;
-  an attempt to ensure that the 'social costs' of development proposals (those borne by society, rather than the developers) be outweighed by the 'social benefits' (benefits to society as a result of the actions of the developers);
-  democratic regard for individual rights and obligations;
-  compliance with these principles during all stages of the planning, implementation and decommissioning of the proposals (i.e. from 'cradle to grave'); and
-  the opportunity for public and specialist input in the decision-making process.

The Environmental Impact Assessment Regulations, which took effect in December 2014, regulate the procedures and criteria for the submission, processing, consideration, and decision on applications for environmental authorisation of listed activities.

1.2. LEGAL REQUIREMENTS OF AN EMPr

Appendix 4 of the NEMA Environmental Impact Assessment (EIA) Regulations 2014 (as amended) specifies the requirements of an EMPr. The table below serves as a map of how the requirements detailed in Appendix 4 have been adhered to.

Table 1 Requirements of an Environmental Management Programme as detailed in Appendix 4 of the NEMA EIA Regulations 2014 (as amended)

Requirements	Reference
<i>Details of the Environmental Assessment Practitioner (EAP) who prepared the EMPr and evidence of that EAP's expertise to prepare the EMPr, including a curriculum vitae</i>	APPENDIX A
<i>A detailed description of the aspects of the activity that are covered by the EMPr as identified by the project description.</i>	SECTION 1 & 2
<i>A map at an appropriate scale which superimposes the proposed activity, its associated structures, and infrastructure on the environmental sensitivities of the preferred site, indicating any areas that should be avoided, including buffers.</i>	APPENDIX B
<i>A description of the impact management outcomes, including management statements, identifying the impacts and risks that need to be avoided, managed, and mitigated as identified through the environmental impact assessment process for all phases of the expansion, including:</i> (i) <i>Planning and design</i> (ii) <i>Pre-construction activities</i> (iii) <i>Construction activities</i> (iv) <i>rehabilitation of the environment,</i> (v) <i>where relevant, operational activities</i> (vi) <i>and if applicable, post-closure</i>	SECTION 6
<i>A description of proposed impact management actions, identifying the specific manner in which the impact management outcomes will be achieved, and must, where applicable, include actions to:</i> (i) <i>avoid, modify, remedy, control or stop any action, activity or process which causes pollution or environmental degradation</i> (ii) <i>comply with any prescribed environmental management standards or practices</i> (iii) <i>comply with any applicable provisions of the Act regarding closure, if applicable</i>	SECTION 8
<i>An indication of the persons who will be responsible for the implementation of the impact management actions</i>	SECTION 3 & 8
<i>The time periods within which the impact management actions must be implemented</i>	SECTION 8
<i>The frequency of monitoring the implementation of the impact management actions</i>	SECTION 7 & 8
<i>The mechanism for monitoring compliance with the impact management actions</i>	SECTION 7 & 8
<i>A program for reporting on compliance, taking into account the requirements prescribed by the regulations</i>	SECTION 8
<i>An environmental awareness plan describing the manner in which:</i> i. <i>the applicant intends to inform his or her employees of any environmental risk which may result from their work</i> ii. <i>risks must be dealt with in order to avoid pollution or the degradation of the environment</i>	SECTION 7

This EMPr addresses the legal requirements outlined in Table 1 above. This document should be considered in an iterative context, permitting amendments throughout the project's lifecycle. Adjustments may be made as new information arises, unforeseen circumstances occur, or as conditions necessitate adaptation.

1.3. RELEVANT LEGISLATION:

There are several legal and policy documents that govern the planning, development, operation, and maintenance of the proposed expansion. These instruments establish the environmental, water-use, land-use, heritage, and occupational health and safety requirements applicable to the project. An overview of the primary legislation applicable to the project, along with its relevance to the proposed activities, is provided in Table 2 below.

Table 2 Relevant Legislation and its applicability to the expansion

Listing Notice 1 of the EIA Regulations, 2014, as amended	Description of project activity
Activity 39(i): <i>The expansion and related operation of facilities for the concentration of animals in densities that will exceed</i> <i>(i) 20 square metres per large stock unit, where the expansion will constitute more than 500 additional units.</i>	The proponent proposes to expand the existing feedlot by an additional 2 504 LSUs. The total of the existing 1550 LSU and the proposed 2 504 LSU accumulates to a total 4054 LSU. Moreover, the surface area of the feedlot is 75 000 square metres, as such the stocking density of the feedlot is 18.5 square metres per LSU.

2. PROJECT DESCRIPTION:

2.1. BACKGROUND:

Environmental Management Group (Pty) Ltd has been appointed as independent environmental practitioners by Mr David Potgieter to undertake the Environmental Authorisation application for the proposed cattle feedlot expansion. The existing cattle feedlot on site currently has the capacity to accommodate approximately 1,550 Large Stock Units (LSUs) across 16 feedlot blocks. These blocks are arranged into two separate camps, with the first camp comprising of 10 blocks and the second camp consisting of 6 blocks. The existing feedlot together with the supporting infrastructures occupies a total surface area of approximately 99 000 m². Refer to Figures 1 and 2 below. The existing supporting infrastructure includes:

-  2 holding camps and 1 informal holding area
-  2 sorting camps
-  Silage storage area
-  Manure drying and composting area
-  Evaporation pond



Figure 1 Aerial photographs of the current feedlot facilities. Image (A) illustrates Camp A, as depicted in Figure 2 in the brown-filled area, while Image (B) represents Camp B, indicated by the blue-filled area in Figure 2.




Figure 2 This map illustrates the existing infrastructure and operational zones of the Potgieter feedlot. The current feedlot areas are depicted in brown and blue, designated as Camp A and Camp B. The holding areas are represented in white, while the silage storage area is indicated in red. The composting area is shown in dark brown, and the evaporation pond is marked in cream. Additionally, sorting areas are illustrated in orange

An assessment was undertaken to determine whether the existing operation triggers any listed activities under the National Environmental Management Act, 1998 (Act No. 107 of 1998) and the EIA Regulations, as amended.

Listing Notice 1, Activity 4 applies to facilities for the concentration of animals at densities exceeding 20 m² per Large Stock Unit (LSU) and that accommodate more than 500 units. The stocking density of the existing feedlot was calculated as depicted in Equation 1.

$$\frac{\text{Surface area (m}^2\text{)}}{\text{LSU}} = \text{m}^2 \text{ per LSU}$$

Equation 1 Calculation of the available surface area per livestock unit (LSU) to assess the facility's current stocking density.

The calculated stocking density is 63.87 m² per LSU. This figure does not exceed the 20 m² per LSU threshold stipulated in Listing Notice 1, Activity 4. Consequently, the existing feedlot does not trigger this listed activity. A confirmation letter from DARDEA that supports this conclusion is included in **Appendix J**.

Furthermore, Listing Notice 1, Activity 27, has not been recognised as a triggered activity. This activity relates to the clearance of an area of 1 hectare or more, but less than 20 hectares of indigenous vegetation. The feedlot is situated on land that has been historically utilised for agriculture and is already extensively transformed and disturbed. Since the development does not involve the clearance of indigenous vegetation in a natural or undisturbed state, Activity 27 is not applicable. The ecological specialist report supporting this finding is provided in **Appendix D**.

2.2. LOCATION:

The proposed expansion is located on Brak Dam No. 700/1, Brak Dam No. 700/Re and Vaaldam Settlement No. 1777/26, within the jurisdiction of Metsimaholo Local Municipality, under Fezile Dabi District Municipality, Free State Province. The proposed site is located near the town of Oranjeville and traverses three farm portions, as indicated below:



Figure 3 The locality map illustrates the locality of the proposed expansion alongside current infrastructure. The properties are distinctly marked in green, yellow, and pink, while the adjacent town of Oranjeville is also depicted. In the right-hand corner, a larger-scale map highlights the location of the proposed development relative to the surrounding towns.

2.3. PROJECT COMPONENTS:

The proponent proposes to repurpose the existing Holding Area 2 (refer to Figure 2 above) to facilitate the expansion of the existing feedlot. This involves the expansion by an additional 2 504 LSUs, increasing the total holding capacity to approximately 4054 LSUs. The existing feedlot capacity will be increased by 161 LSUs, while the newly constructed feedlot will accommodate 2343 LSUs across 2 camps and 18 blocks. The expansion will be accommodated within the existing 99,000 m² active agricultural footprint through the reconfiguration and optimisation of the existing facility, and no increase in the overall feedlot surface area is proposed.

To support the increased livestock capacity, additional infrastructure will be constructed, including a feeding trough (feeding pan). The feeding infrastructure will be designed to provide 20 cm of feeding space per LSU, resulting in a total feeding length of 50 080 cm (500.8 m), ensuring adequate access to feed for all animals within the expanded facility. Moreover, newly

constructed stormwater management channels and berm is proposed to manage the stormwater runoff.




Figure 4 The map illustrates the proposed new feedlot areas, indicated in red (Camp C) and purple (Camp D), along with the stormwater channels depicted in blue and the stormwater berm represented in yellow.

The proposed expansion will make use of the existing infrastructure currently available on site. Existing sorting camps, the silage storage area, the manure drying and composting area, holding area 1 and evaporation pond will continue to support the operation. In addition, the existing informal holding area will be repurposed to a formal Holding Area 2. Figure 5 below illustrates the proposed site layout.




Figure 5 The site layout plan for the proposed expansion, including the existing feedlot. All current and proposed camps are distinguished by various colours: the holding areas are represented in white, the silage storage area is indicated in red, sorting camps are depicted in orange, the manure storage area is depicted in dark brown, the evaporation ponds are illustrated in cream, and the stormwater infrastructure is shown in yellow and blue.

Waste and Stormwater Management:

Cattle produce an estimated 5-6% of their body weight in waste daily. To account for the differences in cattle sizes, it can be estimated that their weight at the introduction is to be 250 kg, at the growing stage to be 375 kg, and at the exit stage to be 500 kg. After analysing the data, the total manure production of all three weight categories of cattle is 2685.9 tons per month. The manure will be deposited in a composting and drying area, which will reach 1 meter in height and 44.77 meters in length and width, respectively. The composting area (0.2004 ha) will have a capacity of 2 004 cubic meters, which will be sufficient to accommodate all the manure produced by the cattle. The farmer intends to utilise the dehydrated manure, which is essentially compost, to fertilise his crop production.

Effluent generated by the cattle feedlot consists primarily of runoff contaminated with animal manure, urine, feed residues, and stormwater from the feedlot pens. Pens will be cleaned on a cyclical basis, with manure removed and transferred to the designated manure handling area as required. In addition, it is proposed that a berm be constructed around the feedlot area to improve separation and containment. Stormwater channels will also be provided alongside the road as part of the overall site drainage arrangement. Proposed stormwater channels will run towards the effluent pond through utilising the existing topography, refer to figure 6 below:




Figure 6 The map illustrates the area's topographical features, highlighting the stormwater channels in blue, the stormwater berm in yellow, and the evaporation pond in cream. Additionally, the diagram depicts the direction of runoff flow, as determined by the topography, using red arrows.

The pond serves as the primary effluent storage facility, where contaminated runoff is collected and contained. Within the pond, natural settling of suspended solids occurs, allowing sediment and organic matter to accumulate while the liquid fraction is retained within the storage facility. The water accumulated in the dam will be utilised by the farmer for wetting manure during the composting process.

Feedlot Water Management

In the context of feedlot water management, it is imperative to accurately estimate and provide the requisite water volume to ensure livestock's well-being and productivity. According to recommended guidelines, the daily water requirement for cattle can be estimated based on their live weight, with a standard ratio of 5 litres per 50 kilograms of LSU. Table 3 presents a breakdown of the estimated water requirements per LSU on a daily basis.

Table 3 Quantity of water needed per LSU per day for each weight class.

Water needs per day/L	
LSU 250kg	25
LSU 375kg	37.5
LSU 500kg	50
Average	37.5

The cumulative water demand for the entire cattle population can be calculated by extrapolating these daily requirements to an annual scale, Equation 2 was used to calculate the annual requirements:

$$H_2O \backslash LSU \backslash Day \times LSU \times 365 = H_2O \text{ m}^3 / \text{per year}$$

Equation 2 Annual Water calculation for an operational cattle feedlot

The amount of water needed to sustain the feedlot operation, including current and proposed expansion, works out to 5 412.09 m³ per year. It is paramount that the water supplied to the cattle meets stringent quality standards and is clean, cool, and of high purity. Adequate water provision is indispensable for sustaining high-density cattle production and ensuring optimal health and performance outcomes. Four existing boreholes will be utilised to supply water for the cattle. At a later stage, surface water (from the Vaal Dam) will be utilised.

Practical measures, such as supplying drinking water via elevated troughs, are advocated to minimise contamination from livestock excretions, thereby maintaining water integrity and hygiene standards. The operational activities of the proposed feedlot facility will require authorisation under Section 21 of the National Water Act. The proponent is in the process of submitting a water use licence application to the catchment management agency (Vaal Orange Catchment Management Agency - VOCMA).

2.4. RECEIVING ENVIRONMENT:

Environment: The project site traverses the Frankfort Highveld Grassland vegetation type, which is a grassland vegetation type found in the eastern Highveld of South Africa. It is classified as part of the country's Grassland Biome and is characterized by rolling plains dominated by grasses, with very few trees except along rivers, drainage lines, or rocky outcrops. This vegetation type is classified as Least Concern (LC). The expansion area falls within Ecological Support Areas (ESA 2), which provide moderate ecological support to nearby Critical Biodiversity Areas (CBAs) or protected areas, and contributes to ecological functions.

2.5. SOCIO-ECONOMIC BENEFITS

The cattle feedlot expansion provides significant agricultural and socio-economic benefits to the surrounding area and contributes positively to the local and regional economy. The facility supports efficient livestock production by providing a controlled environment for feeding and managing cattle, resulting in improved productivity, animal health, and food security.

The feedlot contributes to the agricultural value chain through the creation of direct and indirect employment opportunities, including livestock management, feed supply, transport services, veterinary services, maintenance, and related agricultural activities. These employment opportunities support local livelihoods and contribute to economic growth within the region.

The feedlot further contributes to the reliable supply of beef products to local and regional markets, supporting food production and helping to meet increasing consumer demand. Through structured management practices, animal nutrition, health monitoring, and production efficiencies are improved, resulting in consistent product quality and reduced production risks.

2.6. SPECIALIST STUDIES

The following specialists have been consulted for the site as follows:

-  **Phase 1 Heritage Impact Assessment** – Dr L Rossouw (Paleo Field Services)
-  **Terrestrial Ecological Impact Assessment** – Mr J Giddy (Environmental Management Group).

3. ROLE PLAYERS AND RESPONSIBILITY MATRIX:

In order for the EMPr to be successfully implemented, all the role players involved in the project need to cooperate. For this to happen, role players must clearly understand their roles and responsibilities in the project, must be professional, form respectful and transparent relationships, and maintain open lines of communication.

Table 4 Functions and Responsibilities of Project Team

Key	Function	Responsibility
P	Proponent	Proponent is ultimately accountable for ensuring compliance to the EMPr. The ECO must be contracted by the Proponent (full time or part time depending on the size of the project) as an independent appointment to objectively monitor implementation of relevant environmental legislation, conditions of the EMPr for the project. The Proponent is further responsible for providing and giving mandate to enable the ECO to perform responsibilities. The developer must ensure that the ECO is integrated as part of the project team.
CE	Consulting Engineer	Contracted by the developer to design and specify the project engineering aspects. Generally, the engineer runs the works contract. The CE may also fulfil the role of Project Manager on the proponent's behalf (See PM).
PM	Project Manager	The Project Manager has over-all responsibility for managing the project, contractors, and consultants and for ensuring that the environmental management requirements are met. The CE may also act as the PM. All decisions regarding environmental procedures must be approved by the PM. The PM has the authority to stop any decommissioning activity in contravention of the EMPr in accordance with an agreed warning procedure.
ER	Engineer's Representative	The consulting engineer's representative on site. Has the power/mandate to issue site instructions and in some instances, variation orders to the contractor, following request by the EO or ECO. The ER oversees site works, liaison with Contractor and ECO.
EO/EM	Environmental Officer / Environmental Manager	Appointed by the Consulting Engineers as their environmental representative on site. The EO is not independent but must rather act on behalf of the consulting engineers with the mandate to enforce compliance under the project contract, which must include the EMPr. The EO has the directive to issue non-conformance and hazard certificates. Further, in terms of accepted industry practice the EO could issue the equivalent of a "cease works" instruction only in exceptional circumstances where serious environmental harm has been or is about to be caused i.e. in cases of extreme urgency and then only when the ER is absent. The EO must form part of the project team and be involved in all aspects of project planning that can influence environmental conditions on the site. On certain types of projects, such as linear

	developments (fences, pipelines, etc), the EO must also be the liaison between the contractor and landowners. The EO must attend relevant project meetings, conduct daily inspections to monitor compliance with the EMPr, and be responsible for providing reports and feedback on potential environmental problems associated with the expansion to the project team and ECO. The EO must convey the contents of this EMPr to the Contractor site team and discuss the contents in detail with the Contractor as well as to conduct an induction and an environmental awareness training session prior to site handover to all contractors and their workforce. The EO must be suitably experienced with the relevant qualifications and preferably competent in construction-related methods and practices.
ECO Environmental Control Officer	An independent appointment to objectively monitor implementation of relevant environmental legislation, conditions of Environmental Authorisations (EA's), and the EMPr for the project. The ECO must be on site prior to any site establishment and must endeavour to form an integral part of the project team. The ECO must be proactive and have access to specialist expertise as and when required, these include botanists, ecologists, etc. Further, the ECO must also have access to expertise such as game capture, snake catching, etc. The ECO must conduct audits on compliance to relevant environmental legislation, conditions of EA, and the EMPr for the project. The size and sensitivity of the expansion, based on the EIA, will determine the frequency at which the ECO will be required to conduct audits. (A minimum of a monthly site inspection must be undertaken). The ECO must be the liaison between the relevant authorities and the project team. The ECO must communicate and inform the developer and consulting engineers of any changes to environmental conditions as required by relevant authoritative bodies. The ECO must ensure that the registration and updating of all relevant EMPr documentation is carried out. The ECO must be suitably experienced with the relevant environmental management qualifications and preferably competent in construction related methods and practices. The ECO must handle information received from whistle blowers as confidential and must address and report these incidences to the relevant Authority as soon as possible. On small projects, where no EO is appointed, the ECO must convey the contents of this EMPr to the Contractor site team and discuss the contents in detail with the Contractor as well as undertake to conduct

		an induction and an environmental awareness training session prior to site handover to all contractors and their workforce.
C	Contractor	The principal contractor, hereafter known as the 'Contractor', is responsible for implementation and compliance with the requirements of the EMPr and conditions of the EA's, contract and relevant environmental legislation. The Contractor must ensure that all sub-contractors have a copy of and are fully aware of the content and requirements of this EMPr. The contractor is required, where specified, to provide Method Statements setting out in detail how the management actions contained in the EMPr will be implemented.
ESO	Environmental Site Officer	The ESO is employed by the Contractor as his/her environmental representative to monitor, review and verify compliance with the EMPr by the contractor. This is not an independent appointment; rather the ESO must be a respected member of the contractor's management team. Dependent on the size of the expansion the ESO must be on site one week prior to the commencement of construction. The ESO must ensure that he/she is involved at all phases of the construction (from site clearance to rehabilitation).
A	Lead Authority	The authorities are the relevant environmental department that has issued the Environmental Authorisation. The authorities are responsible for ensuring that the monitoring of the EMPr and other authorisation documentation is carried out, this will be achieved by reviewing audit reports submitted by the ECO and conducting regular site visits.
OA	Other Authorities	Other authorities are those that may be involved in the approval process of an EMPr. Their involvement may include reviewing EMPrs to ensure the accuracy of the information relevant to their specific mandate. Other authorities may be involved in the development, review or implementation of an EMPr. For example, if a specific development requires a water use licence for the relevant national authority, then that authority should review and comment on the content of the particular section pertaining to that mandate.
EAP	Environmental Assessment Practitioner	The definition of an environmental assessment practitioner in Section 1 of NEMA is " <i>the individual responsible for the planning, management and coordination of environmental impact assessments, strategic environmental assessments, environmental management plans or any other appropriate environmental instruments introduced through regulations</i> ".

4. PROJECT PHASING

In order for this EMPr to be effective, a pro-active route must be taken by addressing potential problems before they occur. This should limit corrective measures required during later phases of the expansion. In particular, this EMPr deals with the following phases as detailed below. From a practical perspective, the project lifecycle will likely be phased as follows:

4.1. PLANNING AND FINAL DESIGN PHASE

The EMPr presents an invaluable opportunity to implement proactive environmental management measures aimed at achieving sustainable development. By adopting these proactive measures, the likelihood of adverse impacts occurring during both the construction and operational phases can be significantly reduced. While there remains a possibility of accidental impacts, the establishment of contingency plans, such as this EMPr, during the planning phase allows for the implementation of corrective actions to further mitigate potential issues. This phase also encompasses the planning of detailed designs.

The project details would be finalised to allow financing and agreements with all affected stakeholders. If the project completes this phase, it will then proceed to the next phase.

4.2. PRE-CONSTRUCTION

The pre-construction phase comprises all activities required to prepare the site for construction and to establish the environmental and social management controls that must guide the works. This period is critical to ensuring that planning processes are finalised, risks are minimised, and that both environmental and social safeguards are embedded before any physical works commence. Effective pre-construction preparation reduces the likelihood of delays, non-compliance, and unnecessary environmental degradation during construction.

Detailed design undertaken by the Engineer must remain fully consistent with the project description and approved layout assessed as part of the environmental authorisation process. Where deviations are required, such changes must be addressed through the appropriate amendment pathway under the NEMA EIA Regulations. The design must also integrate all specialist recommendations and mitigation measures arising from the environmental assessment.

Before the main contractor mobilises to the site, the boundaries of the authorised expansion footprint must be clearly demarcated. Similarly, all no-go areas, including sensitive ecological features, watercourses, heritage areas, and any buffers recommended by specialists, must be identified, mapped, and fenced off. Once demarcation has been completed to the satisfaction of the Environmental Control Officer (ECO), the contractor may establish the construction camp and commence mobilisation of personnel, equipment, and temporary facilities.

Management of social risk is a key requirement during this period. An appropriate grievance mechanism must be established at the outset to allow community members, affected stakeholders, and workers to raise concerns safely and effectively. All contractor staff must undergo environmental and social induction training, facilitated by the ECO, to ensure awareness of site sensitivities, compliance obligations, and behavioural

Typical pre-construction activities include:

-  Appointment of the ECO and establishment of environmental governance systems.
-  Pre-construction induction training/workshops led by the ECO for all site personnel.
-  Finalisation and demarcation of approved working areas and no-go areas.
-  Establishment of the construction camp, laydown areas, materials handling zones, and site offices.
-  Demarcation and preparation of fuel storage areas, hazardous materials stores, and waste management facilities.
-  Identification and rescue of protected or sensitive plant species, *where applicable* and as recommended by specialists, Flora and Fauna Permit.
-  Establishment of erosion and stormwater controls prior to ground-breaking.
-  Preparation of site access routes and transport plans.
-  Final confirmation of emergency response procedures and communication protocols.

4.3. CONSTRUCTION

The construction phase includes all activities required to establish the authorised infrastructure, construct associated services, and manage temporary facilities needed for the works. All activities must be undertaken in compliance with the EMP, method statements, and specialist recommendations, with continual oversight by the ECO.

Typical construction phase activities include the following:

Access Roads

- Where feasible, existing access routes will be utilised to minimise disturbance. Permanent, existing operational gravel roads will be maintained. All access routes must be clearly demarcated, compacted where necessary, and maintained to prevent erosion and dust generation.

Site Preparation

- Vegetation clearing will be undertaken within the approved expansion footprint and laydown areas, and work zones. Clearing must be limited to the minimum area required for construction. Topsoil removed during site preparation must be stripped, stockpiled separately, protected against erosion, and reserved for rehabilitation of disturbed areas. Sensitive areas, no-go zones, and buffers must remain demarcated and undisturbed throughout the construction phase.

Transportation of Equipment and Components

- Construction equipment, mechanical components, structural materials, and ancillary items will be transported to the site via existing public roads and the existing access routes. The delivery of excavators, graders, compactors, trucks, cranes, and other heavy machinery must follow approved transport management procedures. Measures must be put in place to prevent damage to public roads, manage traffic safety, and minimise dust and noise impacts.

Establishment of Workshops, Laydown Areas, and Construction Camps

- Dedicated temporary facilities, including workshops, storage yards, laydown areas, and equipment camps, will be established within the demarcated construction footprint. These areas must include appropriate bunded zones for fuel storage, hazardous materials containment, waste handling areas, and secure storage for construction materials. All fuel storage and refuelling points

must incorporate spill-prevention measures, drip trays, fire-fighting equipment, and emergency response procedures to prevent contamination of soil or water resources.



Construction of Infrastructure

- The approved infrastructure, including feedlot, foundations, structural elements, and associated civil works, will be constructed in accordance with the detailed design and method statements. Activities include excavation, trenching, concrete works, mechanical installation, structural assembly, and associated testing and commissioning. Erosion control, stormwater diversion, and sediment traps must be in place throughout.



Site Rehabilitation

- Upon completion of construction activities, all temporary infrastructure, including construction camps, laydown areas, and waste stockpiles, must be dismantled and removed. Disturbed areas must be re-shaped where necessary, covered with stockpiled topsoil, and re-vegetated using locally appropriate species to promote site stabilisation. All waste, excess materials, and contaminated soils must be removed to licensed facilities. Rehabilitation must be undertaken to ensure the site is left in a stable, safe, and environmentally compliant condition.

4.4. OPERATION

By implementing proactive measures during the planning and construction phases, it is possible to mitigate potential environmental impacts that may occur during the operational phase. This strategy not only reduces risks but also decreases the required monitoring efforts. However, it is important to note that monitoring will still remain a necessary component of the overall process.

5. OBJECTIVES OF THE EMP_r:¹

The specific objectives of this EMP_r are to:

-  To provide explicit operational guidelines and environmental monitoring requirements during the construction phases so that activities are done in an environmentally responsible and sustainable manner.
-  To benefit the host communities, minimise the impacts on the environment and to ensure the health and safety of the community by creating a development that eliminates unacceptable health hazards and ensures public and animal safety.
-  To enable the proponent and its contractors to use resources efficiently and effectively during the project lifecycle in order to reduce wastage and thereby reduce associated negative environmental impacts. In addition, the aim is also to handle waste streams responsibly and apply the 'reduce, re-use and recycle' principle, wherever possible.
-  To leave areas disturbed by construction in a rehabilitated, stable, non-polluting and tidy condition.

6. IDENTIFICATION OF ENVIRONMENTAL ASPECTS AND IMPACTS:

The contractor shall identify likely aspects before commencing with any construction activity. Examples of environmental aspects include:

-  Vegetation clearance
-  Altering historical structures of significance
-  Noise and vibration generation
-  Ecological disturbance
-  Landscape alteration
-  Waste generation

Thereafter, the contractor shall programme his work in such a way that each cause and effect of a construction activity is also identified, and the activity planned to prevent any impacts from happening. If prevention is not practicable, or in the event of a mishap or misapplication, the contractor shall provide plans and measures for the engineer's approval that will limit and contain the magnitude, duration, and intensity of the impact. The contractor shall demonstrate that he can carry out any repair and reinstatement of the damaged environment. Listed below are some environmental impacts that could adversely alter an aspect of the environment through usual construction and operational activities:

-  Pollution of atmosphere, soil or water
-  Destruction or removal of fauna and flora and effect on biological diversity
-  Deformation of the landscape
-  Soil erosion
-  Water contamination
-  Effect on the built environment

¹ The implementation of the EMP_r is not an additional or "add on" requirement. The EMP_r is legally binding through NEMA.

The table below outlines both potential and existing impacts, their nature, and the associated project phases in which they are expected to occur

Table 5 Potential anticipated impacts of the expansion on the environment.

Environmental Aspect	Potential Anticipated Impact	Phase	Status	Significance pre-mitigation	Significance post-mitigation
Ecological impacts					
Habitat loss	 Loss of habitat and species diversity as a result of construction and the removal of natural elements.  Destruction of flora and fauna	Planning	N/A	N/A	N/A
		Construction	Negative	Low	Low
		Operation	Negative	Low	Low
Invasive plant species	Encroachment, increase, and spread of alien invasive species	Planning	N/A	N/A	N/A
		Construction	Negative	Low-Medium	Low
		Operation	Negative	Low	Low
Heritage impacts					
Artefacts, fossils and historic structures of significance	Destruction of archaeological and heritage resources such as remains and graves.	Planning	N/A	N/A	N/A
		Construction	Negative	Low	Low
		Operation	Negative	Low	Low
Watercourse impacts					
Ground Water quality	Deterioration of the groundwater quality	Planning	N/A	N/A	N/A
		Construction	Negative	Low-Medium	Low
		Operation	Negative	Medium	Low
Soil Erosion					
Soil erosion	Erosion of topsoil due to construction and operational activities.	Planning	N/A	N/A	N/A
		Construction	Negative	Low-Medium	Low
		Operation	Negative	Low-Medium	Low
Aesthetics					
Visual impact	The alteration of landscape appreciation, visual deterioration, and visual impacts from the feedlot	Planning	N/A	N/A	N/A
		Construction	Negative	Low-Medium	Low
		Operation	Negative	Low	Low
3.1.6 Noise and Air Quality					
Air quality		Planning	N/A	N/A	N/A

	<i>Air pollution introduced due to construction activities and the smell of cattle manure</i>	Construction	Negative	Low-Medium	Low
		Operation	Negative	Medium	Low-Medium
Noise and Vibrations	<i>Vehicles, machinery and equipment movement, and noises associated with cattle</i>	Planning	N/A	N/A	N/A
		Construction	Negative	Low-Medium	Low
		Operation	Negative	Low	Low
Waste Impact					
General Solid and Hazardous Waste	<i>Improper handling, storage, or disposal of general and hazardous waste.</i>	Planning	N/A	N/A	N/A
		Construction	Negative	Low-Medium	Low
		Operation	Negative	Low-Medium	Low
Socio-economic impacts					
Job creation	<i>Impacts associated with the need for locally appointed construction/operation workers.</i>	Planning	N/A	N/A	
		Construction	Positive	Medium-High	
		Operation	Positive	Medium-High	

7. LEGAL REQUIREMENTS:

7.1. GENERAL:

Construction activities will be done according to the best environmental practices identified in the project approvals and designs. This EMPr, which forms an integral part of the contract documents, informs the contractor of his duties in fulfilling the project objectives, with reference to the prevention and mitigation of environmental impacts caused by construction activities associated with the project.

The contractor should note that obligations imposed by the EMPr are legally binding in terms of environmental statutory legislation and in terms of the additional conditions to the general conditions of contract that pertain to this project. In the event that any rights and obligations contained in this document contradict those specified in the standard or project specifications, then the latter shall prevail.

To further ensure compliance, the Duty of Care principles outlined in Section 28 of NEMA (Act no. 107 of 1998) are integrated into this EMPr. These principles mandate that all individuals and organisations involved in the project take reasonable measures to prevent, minimise, and rectify significant environmental pollution or degradation. This includes historical pollution and future potential impacts. Key responsibilities under the Duty of Care include:

-  Investigating and assessing potential environmental impacts.
-  Informing and educating employees about environmental risks and safe practices.
-  Modifying activities to prevent environmental harm.
-  Containing pollutants and preventing their spread.
-  Eliminating sources of pollution and degradation.
-  Remediating any damage caused to the environment.

7.2. STATUTORY AND OTHER APPLICABLE LEGISLATION:

The contractor and applicant/manager are deemed to have made themselves conversant with all legislation pertaining to the environment, including provincial and local government ordinances, which may be applicable to the contract.

7.3. ADMINISTRATION OF ENVIRONMENTAL OBLIGATIONS

7.3.1 APPOINTMENT OF AN ESO

For the purposes of implementing the conditions contained herein, the contractor shall submit to the engineer for approval the appointment of a nominated representative of the contractor as the ESO for the contract. The request shall be given, in writing, at least fourteen days before the start of any work, clearly setting out reasons for the nomination, and with sufficient detail to enable the engineer to make a decision. The engineer will, within seven days of receiving the request, approve, reject, or call for more information on the nomination. Once a nominated representative of the contractor has been approved, he/she shall be the ESO and shall be the responsible person for ensuring that the provisions of the EMPr are complied with during the life of the contract. The engineer will be responsible for issuing instructions to the contractor where environmental considerations call for action to be taken. The ESO shall submit regular

written reports to the engineer at least once a month. The engineer shall have the authority to instruct the contractor to replace the ESO if, in the engineer's opinion, the appointed officer is not fulfilling his/her duties in terms of the requirements of the EMPr or this specification. Such instruction will be in writing and shall clearly set out the reasons for a replacement.

Before the contractor begins each construction activity, the ESO shall give to the engineer a written statement setting out the following:

-  The type of construction activity.
-  Locality where the activity will take place.
-  Identification of the environmental aspects and impacts that might result from the activity.
-  Methodology for impact prevention for each activity or aspect.
-  Methodology for impact containment for each activity or aspect.
-  Emergency/disaster incident and reaction procedures.
-  Treatment and continued maintenance of the impacted environment.

The contractor may provide such information in advance of any or all construction activities, provided that new submissions shall be given to the engineer whenever there is a change or variation to the original.

The engineer may provide comments on the methodology and procedures proposed by the ESO, but he shall not be responsible for the contractor's chosen measures of impact mitigation and emergency/disaster management systems. However, the contractor shall demonstrate at inception and at least once during the contract that the approved measures and procedures function properly.

7.3.2 COMMUNICATION PROCEDURES ON SITE

Each of the books described below must be available in duplicate, with copies for the Engineers Representative (ER), Environmental Site Officer (ESO) and Environmental Controlling Officer (ECO), or alternatively, an agreement could be reached to use a single system. These books should be available to the authorities for inspection or on request. Contractor's meeting minutes must reflect environmental queries, agreed actions and dates of eventual compliance. These minutes form part of the official environmental record.

7.3.3 SITE INSTRUCTION ENTRIES

The Site Instruction Book entries will be used to record general site instructions related to the works on site. It will also be used to issue stop-work orders to immediately halt any particular contractor activities in light of the environmental risks they may pose.

7.3.4 ESA DIARY ENTRIES

The purpose of these entries will be to record the comments of the ESA as they relate to activities on the site.

7.4. TRAINING

The designated ESO must be conversant with all legislation pertaining to the environment applicable to this contract, must be appropriately trained in environmental management, and must possess the skills necessary to impart environmental management skills to all personnel involved in the contract. The contractor shall ensure that adequate environmental training takes place. All employees shall have been given an induction presentation on environmental awareness. Where possible, the presentation needs to be conducted in the language of the employees. The environmental training should, as a minimum, include the following:

-  The importance of conformance with all environmental policies;
-  The environmental impacts, actual or potential, of their work activities;
-  The environmental benefits of improved personal performance;
-  Their roles and responsibilities in achieving conformance with the environmental policy and procedures and with the requirements of the Agency's environmental management systems, including emergency preparedness and response requirements;
-  The potential consequences of departure from specified operating procedures;
-  The mitigation measures required to be implemented when carrying out their work activities.

In the case of permanent staff, the contractor shall provide evidence that such induction courses have been presented. In the case of new staff (including contract labour) the contractor shall inform the engineer when and how he intends to conclude his environmental training obligations.

7.5. RECORD KEEPING:

All records related to the implementation of this management plan (e.g., site instruction book and method statements) must be kept together in an office where it is safe and can be retrieved easily. These records should be kept for a minimum of two years during the construction phase and inevitably during the operational phase, and should at any time be available for scrutiny by any relevant authorities.

It is recommended that photographs be taken of the site **prior to, during, and immediately after construction** as a visual reference. These photographs should be stored with other records related to this EMP.

7.6. COMPLIANCE AND PENALTIES:

The contractor shall act immediately upon receiving a notice of non-compliance and correct whatever is the cause of the notice. Complaints received regarding activities on the construction site pertaining to the environment shall be recorded in a dedicated register, and the response shall be noted with the date and action taken. Any non-compliance with the agreed procedures of the EMP is a transgression of the various statutes and laws that define how the environment is managed; therefore, any avoidable non-compliance, depending on severity, shall be considered sufficient grounds for contact to be made with relevant provincial or national authorities. The responsible provincial or national authorities shall ensure

compliance and impose penalties relevant to the transgression as allowed for within their statutory powers.

7.7. REPORT AVAILABILITY:

Copies of this EMPr must be kept at the construction site office and will be accessible to all senior contract personnel. All personnel working on the project shall be required to familiarise themselves with the contents of this document.

8. ENVIRONMENTAL MITIGATION SPECIFICATIONS FOR IMPACTS:

8.1. DESIGN PHASE

Impact management outcome: Potential environmental impacts are reduced through appropriate design and planning.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance
	Planning	Construction	Operation			
8.1.1 Assimilate the requirements of the EMPr into the design and construction process, with particular consideration of specialist recommendations and identified impacts.	X			 ECO  ESO	 Once-off	 Environmental audits by the ECO should be conducted and filed on-site
8.1.2 Ensure all necessary permits and licenses are in place before site establishment commences.	X	X		 ECO  ESO	 Once-off	 Permits and licences register; copies of permits/licences in environmental file  ECO verification note/audit record  Site establishment sign-off
Comments:						

8.2. SITE ESTABLISHMENT

Impact management outcome: It is important to ensure that the setup of the construction area does not result in excessive environmental degradation and that construction activity is carried out in a manner that minimises environmental impact.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance
	Planning	Construction	Operation			
8.2.1 Site establishment area shall be approved by the ECO prior to finalisation.	X	X		 ECO	 Once off / prior to establishment	 ECO approval of site placement
8.2.2 A securely fenced construction camp shall, where practicable, be established on previously disturbed land within the approved site boundaries, located at least 100 m from watercourses and away from sensitive habitats.	X			 Contractor  ECO (monitoring and verification)	 Once off / prior to establishment  The fencing of the construction yard should be established before the commencement of construction and be maintained throughout the project	 ECO approval of site placement
8.2.3 The planning and design for the construction camp must ensure that there is a minimum impact on the environment.	X			 Contractor  ECO (monitoring and verification)	 Once off / prior to establishment	 ECO approval of site placement
8.2.4 The contractor is responsible for providing all sanitary arrangements for their contractors and the sub-contractor's team. At least one toilet must be provided for every 15	X	X		 Contractor  ECO (monitoring and verification)	 Continuously	 The toilet service agreement and a regularly updated register of sanitary waste disposal should be kept in the environmental file

	persons. Where facilities are available, the contractor may use them when it is viable and possible.					
8.2.5	The Contractor shall inform all site staff of the use of supplied ablution facilities, and under no circumstances shall indiscriminate excretion and urinating be allowed other than in supplied facilities. If mobile chemical toilets become required, the following must be ensured: • Toilets are located no closer than 100 m to any watercourse or water body. • Toilets have an external closing mechanism and are closed and secured from the outside when not in use to prevent toilet paper from being blown out. • Toilets are secured to the ground to prevent them from toppling due to wind or any other cause. • Toilets are placed on the flat ground. • No spillage occurs when the toilets are cleaned or emptied, and the contents are managed in accordance with the EMPr. • Toilets are emptied before long weekends and workers' holidays, and must be locked after working hours.	X	X	 Contractor  EO/ESO  ECO (monitoring and verification)	 Continuously, the on-site EO/ESO's site visit should take place bi-weekly  Any environmental incidents should be recorded as soon as they are encountered	 ECO approval of site placement  The toilet service agreement and a regularly updated register of sanitary waste disposal should be kept in the environmental file  The environmental incidents register should be kept in the environmental file
8.2.6	Suitable waste collection bins shall be provided where required. All solid waste shall be collected and disposed of at a registered waste		X	 Contractor  ECO (monitoring and verification)	 Continuously, the on-site EO/ESO's site visit should take place bi-weekly	 Environmental file containing all relevant documentation  Waste disposal register should be kept

	disposal facility. Copies of waste disposal certificates shall be obtained and retained in the environmental file.					
8.2.7	The surface area of the working corridor must be kept as small as possible and should be contained to the construction area. All sensitive areas outside the working corridor are to be considered No-Go areas. Any unnecessary intrusion into these areas is prohibited. Where intrusion is required, the working corridor must be kept to a minimum and clearly identified and demarcated before any construction commences, to minimise impact.	X	X		 Contractor  ECO (monitoring and verification)	 Throughout the project  The on-site EO/ESO's site visit should take place bi-weekly  Environmental monthly audits by the ECO.  Photographic records
8.2.8	The edges of the construction/rehabilitation areas should be clearly demarcated using highly visible material (e.g., fencing poles 5 m apart) prior to construction commencing.		X		 Contractor  ECO (monitoring and verification)	 Throughout the project  The on-site EO/ESO's site visit should take place bi-weekly  Environmental monthly audits by the ECO  Photographic records
8.2.9	All construction activities should be restricted to the authorised areas, and no disturbance shall occur outside of these areas.	X	X		 Contractor  ECO (monitoring and verification)	 Throughout the project  The on-site EO/ESO's site visit should take place bi-weekly  Environmental monthly audits by the ECO  Photographic records.
8.2.10	Access to and from the expansion area should be either via existing roads or within the construction servitude.	X	X		 Contractor  ECO (monitoring and verification)	 Throughout the project  The on-site EO/ESO's site visit should take place bi-weekly  Environmental monthly audits by the ECO.  Photographic records
8.2.11	Adequate signage must be provided in construction areas and be appropriately secured to prevent	X	X		 Contractor	 Throughout the project  Environmental monthly audits by the ECO

livestock movement and casual access as far as possible.				 ECO (monitoring and verification)	 The on-site EO/ESO's site visit should take place bi-weekly	 Photographic records
8.2.12 All formal documentation should be kept at the site office and be made available during monthly audits. This includes: • All environmental induction/awareness training documents. • Environmental complaints register/ I&AP register. • Environmental emergency procedures. • Records of all environmental incidents. • A formal agreement with a toilet service provider. • Waste management plan and disposal register. • Stormwater action plan. • The environmental management plan (EMPr). • Approved Environmental Authorisation • Method Statements.		X		   Contractor EO/ESO ECO (monitoring and verification)	   Throughout the project The on-site EO/ESO's site visit should take place bi-weekly.  Environmental audits by the independent ECO should take place monthly	  Environmental monthly audits by the ECO  Photographic records
Comments:						

8.3. SOCIAL ENVIRONMENTAL ISSUES:

Impact management outcome: It is essential to minimise negative perceptions by taking proactive measures to prevent social conflicts or gaps and to develop a positive attitude in the community in close proximity to, and potentially involved with, the project, as well as minimising environmental harm or degradation that might be prevented through training. The following management strategies are to be implemented:						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance
	Planning	Construction	Operation			
8.3.1 Ensure that all site personnel have a basic level of environmental awareness training.	X	X		 Contractor  EO/ESO  ECO	 Any new staff shall receive the same relevant training before they commence their duties	 A register of trained personnel and training content must be kept in the environmental file
8.3.2 Environmental training must include, at a minimum, the following: - The conditions and controls linked to the EA and within the EMPr were made aware of their individual roles and responsibilities in achieving compliance with the EA and EMPr. - Description of significant environmental impacts, actual or potential, related to their work activities. - Mitigation measures to be implemented when carrying out specific activities. E.g., cleanup procedures in the event of chemical spills.	X	X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Any new staff shall receive the same relevant training before they commence their duties  In the case of inactivity of greater than 1 month, re-induction training shall be provided	 A register of trained personnel and training content must be kept in the environmental file

• Emergency preparedness and response procedures. • Procedures to be followed when working near or within sensitive areas. • No-go areas. • Water usage and conservation. • Solid waste management procedures. • Fire prevention. • Identifying dangerous snakes and reptiles. • Procedures when encountering dangerous animals. • Mitigation measures for the most common spills. • The need for a “clean site” policy • Energy conservation practises- such as minimizing diesel consumption by turning off construction vehicles when not in use. • Stockpile maintenance.						
8.3.3 In order to optimise the opportunities for local businesses to supply goods and services to the project, the contractor will do a survey of the capabilities of the goods and services that are locally available that are of an acceptable standard and quality, and a survey of the capabilities of local construction companies and identify opportunities for local suppliers.	X	X	X	○ Contract or ○ ECO (monitoring and verification) ○ Proponent	○ Prior to procurement and as required during construction and operational phase. Verify that local supplier and contractor opportunities	○ Local supplier and contractor survey/report, procurement records, list of identified local suppliers and service providers, and records of local procurement

					have been assessed	where applicable
8.3.4 Transparent fair recruitment and procurement practices should be implemented. The contractor chosen and the proponent should maximise local community involvement in construction and operational phases, and support activities, to the extent possible, based on available skills. Whenever possible, training programmes should be developed that address both construction-stage skills requirements and long-term employment demand.	X	X	X	 Contractor  ECO (monitoring and verification)  Proponent	 Fair recruitment practices and prioritisation should be made to competent individuals within the local community  As required, based on operational needs and staff turnover	 Recruitment and procurement records demonstrating fair and transparent practices.  Records of local employment and procurement  Training records, attendance registers, and training material (where applicable).  Employment records indicating local community participation
8.3.5 Staff operating equipment (such as excavators, loaders, etc.) shall be adequately trained and sensitised to any potential hazards associated with their tasks.	X	X		 Contractor  ECO (monitoring and verification)	 Any new staff shall receive the same relevant training before they commence with duties	 Training records, attendance registers, and training material (where applicable).
8.3.6 Adequate notification should be provided to people residing close to where construction activities are taking place, especially if they are to be affected by them.	X	X		 Contractor  ECO (monitoring and verification)	 Prior to commencing construction activities in affected areas and as required when construction progresses to new areas	 Copies of community notices, notification letters, public notices, attendance registers (where applicable), and a record of stakeholder notifications
8.3.7 Public complaints register and system to ensure that community complaints are clearly investigated and adequate remedial action taken should be instituted.	X	X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 A public complaints register must be compiled, printed out, and kept in the environmental file on site	 The public complaints register should be kept in the environmental file

					in case of any public complaints.	
8.3.8 Good housekeeping practices should be implemented in both the construction yard and at the construction site.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the project life  The on-site EO/ESO's site visit should take place bi-weekly	 Environmental monthly audits by the ECO  Photographic records
8.3.9 If Blasting is to occur, proper notification and record of blasting should occur. All adjacent landowners should be notified 2 weeks in advance.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to any blasting activities and for each blasting event	 Copies of notifications issued to adjacent landowners, blasting records/logs, proof of notification at least two weeks in advance, and blasting permits (where applicable)
Comments:						

8.4. HANDLING OF EMERGENCIES

Impact management outcome: Emergency incidents, while inherently risky, can result in greater secondary impacts. The following mitigation measures must be implemented to prevent these impacts.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance
	Planning	Construction	Operation			
8.4.1 All situations that can lead to emergency situations should be identified, and response strategies should be provided. The situations should include fire, first aid, and a major chemical spill.	X			 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Prior to the commencement of construction, and reviewed as required throughout the construction phase  Prior to the commencement of operational phase	 The environmental incidents register should be kept in the environmental file  Environmental audits by the ECO  Photographic record
8.4.2 Emergency and contact numbers of the contractors must be available and prominently displayed on a signage board that is clearly visible.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 The contact details of all relevant departments should be obtained before the commencement of construction	 Clearly visible and in the environmental file containing all relevant documentation
8.4.3 An Emergency Response Action Plan (ERAP). This must address accidents, potential spillages, and fires in line with relevant legislation.	X			 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to the commencement of construction and maintained throughout the construction phase. Review and update as required	 All files must be kept in the environmental file  Environmental audits by the ECO  Photographic record

8.4.4	All staff must be made aware of emergency procedures as part of environmental awareness training.	X			 Contractor  EO/ESO  ECO (monitoring and verification)	 Any new staff shall receive the same relevant training before they commence their duties	 A signed register of attendance must be kept for proof
8.4.5	All emergencies/ incidents should be reported and distributed to the relevant parties.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 As required, following every emergency or incident	 Incident reports, records of notification to the relevant local authority, correspondence or communication logs, and records of actions taken
8.4.6	In the event of an emergency, necessary mitigation measures to contain the spill or leak must be implemented.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 As required, immediately following any spill or leak incident	 Spill/incident reports  Records of mitigation and clean-up actions  Photographic evidence (where applicable)  Records of disposal of contaminated materials
8.4.7	Equipment for dealing with emergencies, such as spill kits, firefighting equipment, first aid boxes, etc., shall be made available and personnel properly trained in their use.	X	X	X	 Contractor  ECO (monitoring and verification)	 Prior to the commencement of construction and throughout the construction phase. Inspect equipment regularly and ensure personnel are trained	 Inspection records of emergency equipment  Training records, attendance registers  Photographic evidence confirming the availability of spill kits, firefighting equipment, and first aid kits
8.4.8	Any spills that enter a watercourse or have the potential to cause harm must be reported to the Department of Water and Sanitation immediately.		X		 Contractor  ECO (monitoring and verification)	 As required, immediately following any spill that enters or has the potential to enter a watercourse	 Incident reports  Records of notification to the Department of Water and Sanitation  Correspondence or communication logs

						 Records of corrective actions implemented
Comments:						

8.5. CLEARING AND GRUBBING

Impact management outcome: It is important to minimise unnecessary environmental degradation and destruction resulting from vegetation clearance to make space for construction.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance
	Planning	Construction	Operation			
8.5.1 The machinery for certain tasks should be carefully considered to minimise the extent of environmental damage.	X	X		 Contractor  ECO (monitoring and verification)	 Prior to the commencement of construction activities and throughout the construction phase, as required	 Plant and equipment selection records  Site inspection records  Photographic evidence confirming the use of appropriate machinery
8.5.2 Habitat disturbance and vegetation clearance should be restricted to the authorised area, retaining as much natural vegetation as possible to stabilise soil and limit erosion.	X	X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Inspect daily to ensure that the limits of clearing and grubbing are not exceeded  The boundaries of the expansion area should be demarcated	 The environmental incidents register should be kept in the environmental file  Environmental audits by the ECO should be kept in the environmental file

					 Environmental audits by the ECO should take place monthly	 Photos taken of the expansion area before, during, and after expansion
8.5.3 Cleared indigenous vegetation should be mulched for use in rehabilitation.		X		  Contractor ECO (monitoring and verification)	 During vegetation clearing and rehabilitation activities	  Site inspection records  Photographic evidence of mulching and reuse of cleared indigenous vegetation, and ECO monitoring reports
8.5.4 The rate of vegetation clearance shall not exceed the rate of construction.		X		  Contractor ECO (monitoring and verification)	 Throughout vegetation clearing and construction activities.  Monitor regularly to ensure clearing does not exceed the active construction front	  Site inspection records  Construction progress records  Photographic evidence  ECO monitoring reports confirming that vegetation clearing is limited to the active work area
8.5.5 All barren/unvegetated spaces cleared during construction, which also includes the creation of topsoil stockpiles, should be kept clear of vegetation.		X		  Contractor ECO (monitoring and verification)	 Throughout the construction phase. Monitor cleared areas and topsoil stockpiles regularly to prevent vegetation establishment	  Site inspection records  Photographic evidence  ECO reports
8.5.6 Open fires are not permitted in the construction footprint.		X		  Contractor ECO (monitoring and verification)	 Throughout the construction phase. Monitor the construction footprint during routine site inspections	  Site inspection records  ECO monitoring reports
8.5.7 No new roads or tracks may be created except where such routes are specifically approved and within the existing servitude.		X		  Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction phase. Monitor access routes during routine site inspections	  Site inspection records  Photographic evidence  ECO monitoring reports

8.5.8	No personnel or construction materials will be allowed to move outside the designated / demarcated site during construction activities.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction phase. Monitor access routes during routine site inspections	   Site inspection records Photographic evidence ECO monitoring reports
8.5.9	Vegetation clearance must be restricted to the proposed expansion footprint, as far as practicably possible/feasible.	X	X		   Contractor EO/ESO ECO (monitoring and verification)	 Prior to and during vegetation clearing activities  Daily monitoring during clearing activities	    Site inspection reports ECO audit reports Photographic records of cleared areas Approved site layout plans indicating the expansion footprint
Comments:							

8.6. STOCKPILE AND SOIL MANAGEMENT

Impact management outcome: Topsoil is conserved, maintained, and reused. It is imperative that careful attention is given to the handling of soils from trenching, to stockpiling and backfilling. This would ensure minimal soil loss through erosion, reduced deterioration of soil quality and would subsequently assist in rehabilitative measures.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.6.1 Stabilisation measures of stockpiles shall be implemented to prevent erosion. This can include the use of erosion blankets or mulch.		X		 Contractor  ECO (monitoring and verification)	 Throughout the construction phase.	 Site inspection records  Photographic evidence  ECO reports
8.6.2 Immediately after any section of trench is backfilled or any earthworks are completed, the area must be stabilised.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Following completion of backfilling or earthworks in each work section  Daily during active construction  Verified during routine ECO site inspections	 Site inspection reports  ECO audit reports  Photographic records (before and after stabilisation)  Completed rehabilitation checklists  Contractor site records confirming stabilisation measures implemented
8.6.3 Replace topsoil after backfilling to allow re-vegetation and prevent prolonged exposure of subsoil.		X		 Contractor  EO/ESO  ECO (monitoring)	 Within two weeks of backfilling for each completed section  Monitored during daily construction activities	 Site inspection reports  ECO audit reports  Photographic records (before and after stabilisation)

				and verification)		 Completed rehabilitation checklists  Contractor site records confirming stabilisation measures implemented
8.6.4 Topsoil (upper 200 – 300 mm) must be stripped, stockpiled (< 2 metres) and re-spread		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Within 3 months, to maintain seed-bank integrity  Stockpiles inspected regularly during construction	 Site inspection reports  ECO audit reports  Photographic records of topsoil stripping, stockpiling  Contractor site records confirming compliance with stockpile height and re-spreading timeframe
8.6.5 Topsoil shall be cleared of woody and invasive vegetation before stripping and removed under dry conditions, where practicable, to minimise compaction.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to and during topsoil stripping activities.  Monitor during vegetation clearing and topsoil removal	 Site inspection records  Photographic evidence of vegetation clearing and topsoil stripping  ECO monitoring reports confirming compliance with topsoil management requirements
8.6.6 Topsoil should not accidentally be mixed with waste contaminated with oil, diesel, petrol, garbage, or any other material, which may inhibit the later growth of vegetation.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Continuously during topsoil stripping, stockpiling, handling and re-spreading activities  Monitored daily during construction	 Site inspection records  Photographic evidence of vegetation clearing and topsoil stripping  ECO monitoring reports confirming compliance with topsoil management requirements  Spill incident reports
8.6.7 Soil stockpiles shall not be higher than 2m or stored for a period longer than 6 months.		X		 Contractor  EO/ESO  ECO (monitoring	 Stockpiles to be inspected weekly during construction and after significant rainfall events	 Site inspection records  Photographic evidence of vegetation clearing and topsoil stripping

				and verification)	 Compliance with stockpile height and storage duration verified during routine ECO site inspections	 ECO monitoring reports confirming compliance with topsoil management requirements
8.6.8 Dust and erosion of topsoil from runoff must be minimised through appropriate watering and the avoidance of transporting and placing topsoil in areas exposed to high wind or excessively rainy conditions		X		   Contractor EO/ESO ECO (monitoring and verification)	 Daily during topsoil handling activities  During high wind, rainfall events, and other adverse weather conditions	   Site inspection records Photographic evidence of vegetation clearing and topsoil stripping  ECO monitoring reports confirming compliance with topsoil management requirements
8.6.9 Topsoil stockpiles should be protected, located in flat areas where run-off will be minimised and sediment recoverable, stored out of drainage pathways and all no-go areas.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Daily during topsoil handling activities	   Site inspection records Photographic evidence of vegetation clearing and topsoil stripping  ECO monitoring reports
8.6.10 A photographic record must be kept of the topsoil stockpiles		X		   Contractor EO/ESO ECO (monitoring and verification)	 Photographs to be taken upon establishment of each stockpile  Periodically throughout storage, and prior to re-spreading	 Dated and geo-referenced photographic records should be kept in the environmental file
8.6.11 The contractor shall apply soil conservation measures to the stockpiles to prevent erosion. This could include the use of erosion control fabric or grass seeding.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Upon establishment of stockpiles and throughout the storage period  Inspected weekly and after significant rainfall events	   Site inspection records Photographic evidence of vegetation clearing and topsoil stripping  ECO monitoring reports
8.6.12 Alien vegetation growing on stockpiles must be eradicated. Herbicides shall not be used to remove alien vegetation unless approved by the ECO.		X		   Contractor EO/ESO ECO (monitoring	 Stockpiles to be inspected weekly and prior to topsoil re-spreading  Alien vegetation removed as soon as identified	   Site inspection reports ECO audit reports Photographic records before and after alien vegetation removal

				and verification)	 Any herbicide application requires prior ECO approval and verification during routine site inspections	 Alien invasive species control records  ECO approval records for herbicide use
Comments:						

8.7. EROSION & SEDIMENT MANAGEMENT

Impact management outcome: Construction activities will require the removal of vegetation cover, potentially resulting in soil erosion and subsequent impacts on groundwater quality due to uncontrolled rainwater run-off. The following measures are necessary to minimise the effects						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.7.1 Where possible, soil movement activities should be conducted during the drier months of the year to minimise the possibility of erosion, sedimentation and transport of suspended solids associated with disturbed areas and rainfall events. Planning for such a situation must be undertaken.	X	X		  Contractor ECO (monitoring and verification)	 During construction planning and scheduling, prior to commencement of soil movement activities, and throughout construction  Activities and weather conditions to be monitored daily	  ECO audit reports  Method statements and planning documents demonstrating consideration of seasonal conditions  Contractor site records  Environmental audits by the ECO  Photographic records
8.7.2 Regular inspection of the footprint and access routes is required to		X		 Contractor	 Weekly during construction.	 Site inspection reports

	identify erosion, sediment build-up, or preferential flow pathways; corrective actions should be implemented immediately to maintain surface stability.				 EO/ESO  ECO (monitoring and verification)	 After significant rainfall events.  Corrective actions to be implemented immediately where erosion, sediment build-up, or preferential flow pathways are identified	 ECO audit reports  Photographic records
8.7.3	Sedimentation must be avoided and minimised with appropriate measures.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout construction activities.  Weekly during construction.  After significant rainfall events	 Site inspection reports  ECO audit reports  Photographic records
8.7.4	Adequate measures must be implemented to manage storm water runoff and clean/dirty water separation to prevent significant groundwater contamination and soil erosion.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Prior to the commencement of construction activities  Throughout the construction period  Weekly during construction  Throughout the operational phase	 Site inspection reports  ECO audit reports  Photographic records
8.7.5	Implement adequate stormwater and erosion management measures during the construction- and subsequent operational phases of the proposed expansion. This must be done to sufficiently manage stormwater runoff and clean/dirty water separation, in order to prevent any significant groundwater contamination of the local and broader surrounding landscape as well as prevent any significant soil erosion from occurring within and around the proposed expansion	X	X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Prior to commencement of construction activities  Throughout construction and operational phases  Weekly inspections during construction  After significant rainfall events  Routine monitoring of stormwater controls, erosion measures and clean/dirty water separation systems  Corrective actions to be implemented immediately where issues are identified	 Stormwater management plan/designs  Erosion and sediment control plans  Site inspection reports  ECO audit reports  Photographic records

footprint and to attempt to maintain the ecological connectivity, functionality and integrity.						
Comments:						

8.8. GROUND WATER QUALITY

Impact management outcome: Poor chemical storage, poor waste management practices, and poor material management processes may lead to the contamination of water sources. Sewage, sanitary effluent, and manure runoff can adversely affect the quality of receiving water bodies unless properly managed. To eliminate the risk of contamination, the following measures have to be instituted.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.8.1 Responsible water use shall be promoted among all personnel.	X	X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout construction and operational phases  During site inductions and toolbox talks  Routine monitoring during daily site activities	 Induction and toolbox talk attendance registers  ECO audit reports
8.8.2 Washing of equipment shall be done in a container to prevent any runoff of contaminated washing water.	X	X		 Contractor  EO/ESO  ECO (monitoring	 Throughout construction the period whenever equipment washing is undertaken	 Site inspection reports  ECO audit reports

				and verification)	 Daily monitoring during active construction	 Photographic records of designated equipment washing areas and containers
8.8.3 Grey water should be recycled: - Used for dust suppression - Used (reused) to clean equipment.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction period where grey water is generated  Daily monitoring of water reuse practices during active construction activities	   Site inspection reports ECO audit reports Water management records
8.8.4 The wash water (grey water) collected from the cleaning of equipment on-site should not be left standing for long periods of time as this promotes parasite and bacterial proliferation.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction period where grey water is generated  Daily monitoring of water reuse practices during active construction activities	   Site inspection reports ECO audit reports Water management records
8.8.5 The final volume of water after cleaning cement mixing equipment for the last time, should be left for a day (not more) to allow the solids to settle out. Once the solids have settled out the water can be decanted and used as grey water. The remaining cementitious sludge should be left to dry out before being disposed of with other solid waste.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction period where grey water is generated  Daily monitoring of water reuse practices during active construction activities	   Site inspection reports ECO audit reports Water management records
8.8.6 All used oils, grease or hydraulic fluids should be placed in appropriate impervious containers.	X	X		   Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction period where hazardous substances and maintenance activities occur.  Daily monitoring of storage areas during active construction.	   Site inspection reports ECO audit reports Photographic records of storage areas and containers  Hazardous substance/waste management records

					 Weekly inspections of storage facilities.	
8.8.7 Any construction material with leachable material must be covered and secured with an impermeable tarp in the event of rainfall.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Prior to forecasted rainfall events and throughout the construction period  Daily monitoring of material storage areas  After rainfall events to confirm covers remain secure and effective	   Site inspection reports ECO audit reports Photographic records of storage areas and containers  Contractor site records confirming implementation of rain protection measures
8.8.8 Appropriate drainage facilities must be constructed to ensure water runs smoothly downstream without causing erosion.	X	X	X	   Contractor EO/ESO ECO (monitoring and verification)  Proponent	 Prior to and during construction activities requiring drainage management  Regular inspections during construction  After significant rainfall events to assess functionality and identify erosion	   Site inspection reports ECO audit reports Photographic records of drainage facilities  Stormwater management plan
8.8.9 Maintain natural drainage patterns and avoid concentrated discharge points.		X	X	   Contractor EO/ESO ECO (monitoring and verification)  Proponent	 Throughout the construction and operational phases  During planning and execution of earthworks and drainage-related activities  Inspected weekly and after significant rainfall events	   Site inspection reports ECO audit reports Photographic records of drainage facilities  Stormwater management plan
8.8.10 Construction must have contingency plans for high rainfall events during construction. Even in the operational phase, measures to contain impacts caused during high		X	X	   Contractor EO/ESO ECO (monitoring and verification)	 Prior to commencement of construction activities.  Throughout the construction and operational phases	   Stormwater and high rainfall contingency plans Emergency response procedures  Site inspection reports  ECO audit reports

rainfall events must be planned for and available for use.				 Proponent	 Contingency measures reviewed periodically and before periods of anticipated high rainfall	
Comments:						

8.9. FUANA & FLORA MANAGEMENT

Impact management outcome: Fauna and flora are negatively impacted by the clearance of vegetation, noise from construction activities (disturbance) and gathering/ hunting of flora and fauna by workers. Physical removal and transformation of habitat, as well as the resultant establishment of Exotic and legally declared alien invasive species and spreading throughout the local and broader surrounding aquatic landscape The following measures are necessary to mitigate impacts.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.9.1 Vegetation removal shall be limited to areas where it is essential for the continuation of the project.		X		   Contractor ECO (monitoring and verification)	 Prior to and during vegetation clearing activities  Daily monitoring during active clearing activities  Verified during routine ECO site inspections to ensure clearing is restricted to approved areas only	 Site inspection reports  ECO audit reports  Photographic records of cleared areas  Approved site layout plans indicating clearing limits

					 Any unnecessary vegetation removal must be addressed immediately	
8.9.2 The area should be monitored for newly established alien species during the contract, establishment and operational periods period, which, if present, must be removed. Removal of these species shall be undertaken in a way that prevents any damage to the remaining vegetation and inhibits the re-infestation of the cleaned areas	X	X	X	  Contractor ECO (monitoring and verification)  Proponent	  Regular inspections of disturbed areas and rehabilitation zones  Alien vegetation to be removed as soon as identified  Follow-up inspections to confirm prevention of re-infestation	  Site inspection reports  ECO audit reports  Photographic records before and after alien species removal  Alien invasive species monitoring and removal records  Rehabilitation monitoring records
8.9.3 All staff should be trained on SCC/protected species, observations of SCC/protected species, and the reporting procedure		X		  Contractor EO/ESO ECO (monitoring and verification) 	  Prior to commencement of construction activities  During site inductions and toolbox talks  Refresher training where required or when new personnel are appointed  Ongoing monitoring during construction to ensure reporting procedures are followed	  Environmental induction records  Toolbox talk attendance registers  Training material/presentations  SCC/protected species awareness records  Incident and observation reports  ECO audit reports  Site inspection reports
8.9.4 Should any SCC be located during construction activities, construction should be halted, and a qualified specialist should be contacted		X		  Contractor EO/ESO ECO (monitoring and verification) 	 As required, whenever a Species of Conservation Concern (SCC) is encountered during construction	  Incident records  ECO reports  Records of work stoppages  Photographic evidence
8.9.5 Educate all staff undertaking the work on the best practice methods and environmentally sensitive areas (general dos and don'ts).		X		  Contractor EO/ESO ECO (monitoring and verification) 	 Any new staff shall receive the same relevant training before they commence with duties  In the incidence in which there is a period of inactivity	  Environmental induction records  Toolbox talk attendance registers  Training material/presentations

				and verification)	of greater than 1 month, re-induction training shall be provided	 Environmental awareness records  Site inspection reports  ECO audit reports
8.9.6 If any protected plant species are located, they should be demarcated.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of vegetation clearing and construction activities  Continuous monitoring during construction activities in areas with potential protected species  Protected plant species to be demarcated immediately upon identification	 Site inspection reports  ECO audit reports  Photographic records
8.9.7 Removal or relocation of the SCC is prohibited without the appropriate permits.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout construction activities  Verification prior to any removal or relocation of SCC	 Applicable permits/authorisations for SCC removal or relocation  ECO audit reports  Photographic records  SCC monitoring records
8.9.8 Removal or transplant permits from DARDEA must be obtained for all provincially protected fauna/flora.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of any removal or transplant activities involving provincially protected fauna/flora  Verification before construction commences in affected areas	 DARDEA removal/transplant permits  Site inspection reports.  ECO audit reports  Protected species records  Photographic records
8.9.9 No illegal harvesting or collecting of plant material is allowed.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily supervision of site personnel  Routine ECO site inspections	 Site inspection reports  ECO audit reports  Environmental induction and toolbox talk records  Incident and non-conformance reports

					 Immediate investigation and corrective action if illegal harvesting is identified	 Corrective action records  Photographic records
8.9.10 An alien invasive species management plan must be drafted if the need for such management emerges.		X	X	 Contractor EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction, operational and rehabilitation periods	 Alien Invasive Species Management Plan  Site inspection reports  ECO audit reports  Alien invasive species monitoring records  Photographic records
8.9.11 Vehicle movement shall be restricted to the authorised construction footprint and designated access routes. Off-road driving is strictly prohibited.		X		 Contractor EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of vehicle movements	 Site inspection reports  ECO audit reports  Photographic records
8.9.12 Wildlife elements such as nests and burrows should be carefully inspected, and animals should be responsibly removed by a relevant specialist.		X		 Contractor EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Removal or relocation to be undertaken only by a qualified specialist before works continue	 Site inspection reports  ECO audit reports  Faunal specialist reports  Photographic records
8.9.13 A comprehensive fire management plan needs to be drafted prior to construction.	X			 Contractor EO/ESO  ECO (monitoring and verification)	 Prior to commencement of construction activities	 Approved Fire Management Plan  All files should be filed in the on-site environmental file
8.9.14 It is recommended that a temporary wire fence be installed around excavations to prevent faunal access of the area. Should any fauna become trapped in excavations, a qualified		X		 Contractor ECO (monitoring and verification)	 Prior to and throughout excavation activities  Daily inspections of open excavations to ensure	 Site inspection reports  ECO audit reports  Photographic records of temporary fencing and excavations

individual must be responsible for their safe relocation and release					 fencing is intact and to check for trapped fauna  Immediate rescue and relocation of any trapped fauna by a suitably qualified individual	 Daily excavation inspection checklists  Faunal rescue and relocation records
8.9.15 No hunting, trapping, or killing of fauna is allowed.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily supervision of site personnel  Routine ECO site inspections	 Site inspection reports  ECO audit reports  Environmental induction and toolbox talk records
8.9.16 Open fires are not permitted.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily supervision of site personnel  Routine ECO site inspections	 Site inspection reports  ECO audit reports  Environmental induction and toolbox talk records
8.9.17 Equipment used should be washed down before coming on site, and before leaving to avoid transporting seeds (invasive species) or plant diseases to or from the site.		X		 Contractor  ECO (monitoring and verification)	 Throughout the construction period	 Site inspection reports  ECO audit reports  Equipment wash-down records/checklists  Photographic records
8.9.18 It is recommended that no bright light from any spotlights or perimeter lights or loud/excessive noise should be emitted into the surrounding landscape during the nighttime. As little light emissions as practicably/reasonably possible from the construction phase should occur during nighttime, as this could lure birds and other nocturnal avifaunal species individuals towards		X		 Contractor  ECO (monitoring and verification)	 Throughout the construction period, particularly during any nighttime activities  Daily monitoring of lighting and noise levels during night work	 Site inspection reports  ECO audit reports  Photographic records

the permitter fences and potentially result in collisions and mortality.						
8.9.19 Holding areas for plants must be demarcated and utilised.		X		 Contractor  ECO (monitoring and verification)	 Throughout vegetation clearing, plant rescue and translocation activities	 Site inspection reports  ECO audit reports  Photographic records of demarcated holding areas and rescued plants  Plant rescue/translocation records
Comments:						

8.10. WASTE MANAGEMENT

Impact management outcome: It is important to manage waste production and handling to prevent environmental contamination strategically.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.10.1 The contractors must provide and maintain a method statement for "solid waste management". The method statement must provide information on the proposed licensed facility to be	X	X		 Contractor  ECO (monitoring and verification)	 Prior to commencement of construction activities  Method Statement to be maintained and updated as required throughout the construction period	 Approved Solid Waste Management Method Statement  Waste disposal/recycling facility licence details  Waste disposal manifests and weighbridge tickets  Waste transfer notes

utilised, and details must be kept for record-keeping for auditing purposes.						 Site inspection reports  ECO audit reports  Waste management records and audit documentation
8.10.2 Waste must be separated into recyclable and non-recyclable waste. Hazardous waste (e.g. old oil, sealants etc.,) must be separated from general waste (construction rubble).		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of waste segregation practices  Weekly inspections of waste storage areas	 Site inspection reports  ECO audit reports  Photographic records  Waste disposal manifests and hazardous waste disposal certificates
8.10.3 General waste is to be disposed of at a licensed landfill.		X	X	 Contractor  ECO (monitoring and verification)  Proponent	 Throughout the construction period  Each time general waste is removed from site  Waste disposal records to be maintained continuously	 Waste disposal manifests  Licensed landfill disposal receipts  ECO audit reports  Waste management records
8.10.4 Any illegal dumping of waste will not be tolerated.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of waste handling and disposal activities	 Site inspection reports  ECO audit reports  Photographic records  Waste disposal records and manifests
8.10.5 Waste receptacles should be provided on site, for the disposal of general waste produced by the construction workers.		X		 Contractor  ECO (monitoring and verification)	 Prior to commencement of construction activities  Throughout the construction period  Daily monitoring to ensure waste receptacles are available, serviceable and not overflowing	 Site inspection reports  ECO audit reports  Photographic records of waste receptacles  Waste management records
8.10.6 Reduce, reuse and recycle strategy needs to be implemented.		X	X	 Contractor  EO/ESO  ECO (monitoring)	 Prior to commencement of construction activities  Throughout the construction period	 Waste Management Plan/Method Statement  Site inspection reports  ECO audit reports

				and verification) Proponent	Daily implementation of waste minimisation practices	Photographic records
8.10.7 Keep records of all waste disposed of, reused, or recycled and ensure proper documentation for regulatory reporting.		X		Contractor EO/ESO ECO (monitoring and verification)	Throughout the construction period Records maintained each time waste is disposed of, reused or recycled	Waste registers Recycling records and certificates ECO audit reports
8.10.8 Waste may not be burned or buried.				Contractor EO/ESO ECO (monitoring and verification)	Throughout the construction period Daily monitoring of waste handling and disposal practices	Site inspection reports ECO audit reports Photographic records Waste management records
8.10.9 Receptacle bins must be clearly marked for ease of management in terms of the type of waste disposed of, e.g., paper, plastic, glass, etc.		X		EO/ESO ECO (monitoring and verification)	Throughout the construction period	Site inspection reports ECO audit reports Photographic records Waste management records
8.10.10 All refuse bins must have a lid secured so that animals or unauthorised individuals cannot gain access.		X		EO/ESO ECO (monitoring and verification)	Throughout the construction period	Site inspection reports ECO audit reports Photographic records Waste management records
8.10.11 Subcontractor(s) contracts must contain a clause to the effect that the disposal of all construction-generated refuse / waste to an officially approved dumping site is the responsibility of the subcontractor in question and that the subcontractors are bound to the management activities stipulated in this EMPr.	X	X		EO/ESO ECO (monitoring and verification)	Throughout the construction period	Site inspection reports ECO audit reports Photographic records Waste management records

8.10.12 All solid and chemical waste that is generated must be removed and disposed of at a licensed waste disposal site on at least a monthly basis.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of waste handling and disposal practices	 Site inspection reports  ECO audit reports  Photographic records  Waste management records
8.10.13 Chemical containers and packaging brought onto the site must be removed for disposal at a suitable site.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of waste handling and disposal practices	 Site inspection reports  ECO audit reports  Photographic records  Waste management records
8.10.14 Building material, hydrocarbon and other chemical storage areas must be adequately banded in order to be able to contain a minimum of 150 % of the capacity of storage tanks/units		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period	 Site layout plans showing designated storage areas  Site inspection reports  ECO audit reports  Photographic records
8.11.15 A comprehensive stormwater management network should be implemented and regularly inspected for faults.			X	 Proponent	 Throughout the construction period	 Stormwater management plan
8.11.16 To prevent seepage, the stormwater channels should be lined with clay or any other suitable impermeable material. The temporary storage/drying area should also be lined.			X	 Proponent	 Throughout the construction period	 Photographic records
8.11.17 Dried manure should not be unutilised for more than four months. Unutilised manure stockpiles should be sold or, at the very least, be given away to other farmers for secondary use. The			X	 Proponent	 Throughout the operational phase	 Photographic records  Manure management records

last option would be to transport the manure to an appropriate waste-handling facility.						
8.11.18 Mortalities should be removed immediately from the pens and can be donated to the nearest wildlife/ predatory farm.			X	 Proponent	 Throughout the operational phase	 Photographic records  Mortalities management records
8.11.19 Pen should be cleaned every 3 months when manure is moist to ensure easy removal of manure and minimum disruption to pen layer surface. Manure should be deposited in designated dry manure storage areas.			X	 Proponent	 Throughout the operational phase	 Photographic records  Records of the date of each manure deposit
8.11.20 Spoilt silage should be removed and deposited at the composting area			X	 Proponent	 Throughout the operational phase	 Photographic records  Records of the date of each silage deposit
8.11.21 Composted manure must be used as fertiliser for crops on site			X	 Proponent	 Throughout the operational phase	 Records of the date of manure composted and used
Comments:						

8.11. AIR QUALITY, NOISE & VIBRATION MANAGEMENT

Impact management outcome: The main sources of impact on air quality, noise and vibration are mobilisation of equipment, land clearing and earthworks during the construction phase and the handling of cattle during the operational phase. To ensure air quality characteristics of the project area are maintained near the baseline conditions, the following measures shall be implemented:						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.11.1 Only well-maintained vehicles and equipment should be operated on-site, and all machinery should be serviced regularly during the construction stage.		X	X	 Contractor  ECO (monitoring and verification)  Proponent	 Throughout construction and the operational phases  Daily pre-start inspections of vehicles and equipment  Routine servicing in accordance with manufacturer recommendations	 Vehicle and equipment inspection checklists  Preventative maintenance and servicing records  Site inspection reports  ECO audit reports
8.11.2 Unnecessary simultaneous noisy activities should be avoided.		X	X	 Contractor  ECO (monitoring and verification)  Proponent	 Throughout construction and the operational phases  Daily monitoring of construction activities and equipment operation	 Site inspection reports.  ECO audit reports  Construction programme/work schedules  Environmental induction and toolbox talk records
8.11.3 No amplified music should be allowed at the site.		X		 Contractor  EO/ESO  ECO (monitoring	 Throughout construction the period  Daily supervision of site activities	 Site inspection reports  ECO audit reports  Environmental induction and toolbox talk records

				and verification)		
8.11.4 Regular inspection and scheduled maintenance of all equipment must be held to ensure that construction vehicles (and operating equipment such as the scrapers) are in good condition, are utilising fuel efficiently and do not smoke.	X	X		 Contractor  ECO (monitoring and verification)	 Prior to mobilisation of equipment  Throughout the construction period  Daily monitoring of equipment operation and work practices	 Equipment selection and maintenance records  Site inspection reports  ECO audit reports  Environmental induction and toolbox talk records
8.11.5 The contractor must keep noise levels within acceptable limits. The use of sound amplification equipment should be restricted for communication and emergencies only.		X	X	 Contractor  Proponent	 Throughout the construction and operational phases  Noise monitoring to be undertaken where required or in response to complaints  Immediate corrective action if excessive noise is identified	 Site inspection reports  Incident and complaint records  ECO audit reports
8.11.6 Any complaints received regarding noise must be recorded and communicated. Where possible, provide daily transport to and from the site for construction workers.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction and operational phases  Record and communicate all noise-related complaints immediately upon receipt	 Noise complaints register  Complaint investigation and corrective action records  Site inspection reports  ECO audit reports
8.11.7 A Code of Conduct must be developed for the construction phase in terms of behaviour of construction staff.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of construction activities  Code of Conduct to be communicated during site induction	 Approved Code of Conduct  Signed employee acknowledgements  Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports

8.11.8 Consider grouping cattle based on behaviour and size to reduce vocalisations and stress-related noise.			X	 Proponent	 Throughout the operational phase	 Site inspection reports
8.11.9 Bare surfaces and excavations must be periodically watered during construction to keep the level down if it becomes apparent that excessive dust is being generated by construction activities.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction period  Daily monitoring of dust-generating activities and weather conditions  Site inspection with focus on the environmental conditions should be conducted regularly by the EO/ESO, which should be timed with construction activities to ensure that the EO/ESO remains aware of the general conditions during construction	 Site inspection reports  ECO audit reports  Dust suppression records/logs  Photographic records
8.11.10 Enforce a strict speed limit of 20 km/h for all vehicles along the construction route to reduce dust and vehicle emissions.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction and operational phases  Daily monitoring of vehicle movements and compliance with speed limits	 Site inspection reports  ECO audit reports  Photographic records of speed limit signage
8.11.11 Optimise the construction schedule to minimise the number of vehicles mobilised at any given time, further reducing airborne pollutants.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of vehicle movements	 Site inspection reports  ECO audit reports  Photographic records of speed limit signage
8.11.12 Ensure that all construction personnel are trained in dust mitigation practices and the importance of maintaining air quality.		X		 Contractor  EO/ESO  ECO (monitoring	 Prior to commencement of construction activities  During site inductions and toolbox talks	 Environmental induction records  Toolbox talk attendance registers  Dust mitigation training records

				and verification)	 Refresher training provided where required or when new personnel are appointed  Ongoing monitoring during construction to ensure dust mitigation measures are correctly implemented	 Training material/presentations  Site inspection report.  ECO audit reports
8.11.13 Where required, provide dust masks for specific construction activities.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of dust-generating activities  Throughout the construction period  Daily monitoring to ensure appropriate personal protective equipment (PPE) is available and used where required	 PPE issue registers.  Site inspection reports  ECO audit reports  Photographic records
8.11.14 All forms of dust pollution must be managed in terms of the Atmospheric Pollution Prevention Act, 1965 (Act No. 45 of 1965).		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of construction activities  Throughout the construction period  Daily monitoring of dust-generating activities and implementation of dust suppression measures	 Site inspection reports  ECO audit reports  Dust suppression records
8.11.15 Construction activities should be limited to between the hours of 7:00 and 17:00.	X	X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily monitoring of construction working hours	 Site inspection reports  ECO audit reports  Daily site diary/work records
8.11.16 Promptly remove and properly manage manure to minimise its contact with air. Frequent manure removal			X	 Proponent	 Throughout the operational phase	 Records of the date of each manure removal and deposit

reduces the production of odorous gases.						
8.11.17 Maintain an even pen floor surface to ensure rapid drying of manure, as wet manure releases more odour.			X	 Proponent	 Throughout the operational phase	 Photographic records
8.11.18 Clean stormwater channels regularly to prevent manure and sediment buildup, which could lead to increased odours.			X	 Proponent	 Throughout the operational phase	 Photographic records  Site inspection records  Records of clean-up
8.11.19 Ensure the composting area is maintained and has sufficient runoff to ensure sufficient drying.			X	 Proponent	 Throughout the operational phase	 Photographic records  Site inspection records
8.11.20 In the event of precipitation, it is advisable to remove manure from pens to prevent further odour accumulation.			X	 Proponent	 Throughout the operational phase	 Photographic records  Site inspection records  Records of manure removal
Comments:						

8.12. CONTAMINATION OF THE ENVIRONMENT

Impact management outcome: The primary source of impact on the contamination of land is associated with the potential of spills of chemicals and leachable construction materials as well as the improper disposal of general waste. To ensure that the land is not contaminated during such activities the following procedures should be implemented.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.12.1 Material Safety Data Sheets should be kept for all hazardous materials on site.	X	X		 Contractor  EO/ESO  Health and Safety Officer  ECO (monitoring and verification)	 Prior to hazardous materials being brought onto site  Throughout the construction period  Regular inspections to ensure current MSDS/SDS are available and accessible for all hazardous materials	 Material Safety Data Sheets (MSDS/SDS)  Hazardous materials register  Site inspection reports  ECO audit reports
8.12.2 All hazardous substances and stocks such as diesel, oils, detergents, etc., shall be stored in areas with impervious flooring such as concrete and properly bunded out.		X		 Contractor  EO/ESO  Health and Safety Officer  ECO (monitoring and verification)	 Prior to hazardous substances being brought onto site  Throughout the construction period  Daily inspections of hazardous substance storage areas	 Site inspection reports  ECO audit reports  Health and Safety inspection records  Hazardous substances register  Photographic records

8.12.3 All construction machinery and vehicles must be inspected daily for fuel, oil, or hydraulic leaks.	X	X		 Contractor  EO/ESO	 Daily, prior to the commencement of construction activities  Throughout the construction period  Routine ECO site inspections to verify inspection records and equipment condition	 Daily vehicle and equipment inspection checklists  Maintenance and repair records  Site inspection reports  ECO audit reports
8.12.4 Drip trays must be placed under machinery when parked overnight or during refuelling to catch any drips.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Daily inspections of parked machinery and refuelling areas	 Site inspection reports  ECO audit reports  Photographic records
8.12.5 Concrete should be mixed on impermeable sheeting with runoff contained and may not take place on bare ground.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of concrete works  Throughout all concrete mixing activities  Daily inspections of designated concrete mixing areas  Immediate corrective action if spills or non-compliance are identified	 Site inspection reports  ECO audit reports  Photographic records
8.12.6 The visible remains either of concrete, solid, or from washings, must be physically removed immediately or disposed of as waste at a registered landfill site.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period, particularly during and after concrete works  Daily inspections of work areas to identify concrete residues, solid waste or washings	 Site inspection reports  ECO audit reports  Photographic records  Waste disposal register

					 Immediate removal and appropriate disposal when identified	
8.12.7 Cement batching areas must be located in an area where residues are contained.		X		   Contractor EO/ESO ECO (monitoring and verification)	  Prior to establishment of cement batching areas  Throughout all cement mixing activities during the construction period	  Site inspection reports  ECO audit reports  Photographic records
8.12.8 Spill kits must be readily available on site at all times. All site personnel must be trained in their use. In the event of any spill, immediate action is required: stop the source, contain the spread, and notify the ECO.		X		   Contractor EO/ESO ECO (monitoring and verification)	  Prior to commencement of construction activities  Throughout the construction period  Daily inspections to ensure spill kits are available, accessible and adequately stocked  Spill response training conducted during induction and toolbox talks  Immediate response required for any spill incident, including containment, reporting and corrective action	  Photographic records of spill kits  Environmental induction and toolbox talk records  Spill response training records  Spill incident reports  ECO notification records  Corrective action reports
8.12.9 Soil contaminated by fuel/oil/cement must be promptly excavated and removed to an approved hazardous waste facility. Absorbent materials used in cleanup must be disposed of similarly.		X		   Contractor EO/ESO ECO (monitoring and verification)	  Immediately following identification of contamination  Throughout the construction period  Daily monitoring of work areas for evidence of spills or contamination	  Spill incident reports  Contaminated soil removal records  Hazardous waste disposal manifests  Approved hazardous waste facility receipts/certificates  Photographic records before and after remediation  ECO audit reports

						 Corrective action reports
8.12.10 Volatile waste items such as plastic bags, cement bags, etc., should be temporarily stored in a suitable manner to prevent them from being dispersed via wind.		X	X	 EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction period  Daily inspections of waste storage areas to ensure lightweight waste is adequately contained	 Site inspection reports  ECO audit reports  Photographic records of waste storage areas  Waste management records
8.12.11 All waste management strategies should comply with environmental / waste management legislation.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction period  Regular review of waste management practices to ensure compliance with applicable legislation	 Approved Waste Management Plan  Waste registers  Recycling records  Licensed disposal facility documentation  ECO audit reports
8.12.12 No burning of waste material on site.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction and operational phases  Daily monitoring of waste management activities  Immediate corrective action if waste burning is identified	 Site inspection reports  ECO audit reports  Photographic records  Environmental induction and toolbox talk record.  Waste management records  Incident and non-conformance reports
8.12.13 No littering may take place on site.		X	X	 Contractor  EO/ESO  ECO (monitoring and verification)  Proponent	 Throughout the construction and operational phases  Daily monitoring of waste management activities  Immediate corrective action if littering is identified	 Site inspection reports  ECO audit reports  Photographic records  Environmental induction and toolbox talk records  Waste management records  Incident and non-conformance reports
Comments:						

8.13. ARCHAEOLOGICAL & HERITAGE MANAGEMENT

Impact management outcome: It is not anticipated that the proposed construction activities will impact any heritage, archaeological, or palaeontological resources, provided that they do not extend beyond the approved expansion area.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.13.1 If potential fossil material, stone artefacts, historical-period objects (e.g., glass, ceramics, metal), human skeletal remains or unmarked grave features are encountered during construction, all activity within the immediate vicinity of the find must cease immediately	X	X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Immediately upon identification of a potential archaeological exposure  Throughout excavation and earthworks activities  No further excavation or disturbance until the discovery has been assessed and clearance provided by the relevant specialist /authority	 Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports  Incident notification records  Archaeological assessment reports  Photographic records
8.13.2 The specialist must submit a Chance Find Report to SAHRA or the relevant PHRA documenting the nature, significance and disposition of the material. Construction within the affected area may only resume once written authorisation has been received from the heritage authority or the appointed specialist	X	X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Prior to commencement of construction activities  Throughout the construction period  All personnel to be informed of the Chance Find Protocol during environmental induction	 Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports  Chance find incident reports  Specialist assessment reports

					 Continuous monitoring during excavation and earthworks  Immediate implementation of the protocol if any archaeological, heritage or palaeontological material is discovered	
8.13.3 Developers must follow a strict protocol if anomalous or irregular shapes are identified in the rock or sediments		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout excavation and earthworks activities  All personnel must be informed of the required protocol during environmental induction  Continuous monitoring during trenching and excavation activities	 Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports  Photographic records  Specialist assessment reports
8.13.4 Demarcate a no-go buffer zone of at least 15 m around the find to prevent further disturbance by personnel, vehicles or machinery. No material may be removed, washed, cleaned or otherwise handled until a professional palaeontologist can confirm the discovery.		X		 EO/ESO  ECO (monitoring and verification)	 Throughout excavation and construction activities  Immediate compliance required upon identification of any potential find  All personnel to be informed of this requirement during environmental induction	 Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports  Photographic records of the find (without disturbance)  Specialist assessment reports  GPS coordinates
8.13.5 If archaeological material has already been inadvertently removed or newly excavated material is clearly portable and vulnerable to loss or damage, it should be placed in a safe, secure location pending specialist inspection. Such material must remain unwashed, uncleaned, and clearly		X		 EO/ESO  ECO (monitoring and verification)	 Throughout excavation and construction activities  Immediate compliance required upon identification of any potential find  All personnel to be informed of this requirement during environmental induction	 Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports  Photographic records of the find  Specialist assessment reports  GPS coordinates

labelled with the date and precise location of recovery.						
8.13.6 SAHRA and a qualified archaeologist to be consulted immediately in the event of accidental archaeological exposure.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Immediately following any accidental archaeological exposure  Throughout the construction period, particularly during excavation and earthworks  Continuous monitoring of excavation activities for potential archaeological material  No further disturbance of the exposed material until assessment and guidance have been provided by the relevant specialists	 Incident notification records  Communication records with SAHRA and archaeologist  Archaeological assessment report  Site inspection reports  ECO audit reports  Photographic records of the discovery area
8.13.7 Should the material prove to be of archaeological or palaeontological significance, a Phase 2 rescue excavation or systematic collection may be required subject to permits issued by the South African Heritage Resources Agency (SAHRA) or the relevant Provincial Heritage Resources Authority (PHRA). In such cases, the developer must, upon permit approval, appoint a suitably qualified professional archaeologist or palaeontologist to excavate, remove and curate the material in accordance with the conditions of the permit.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Immediately following identification of potential palaeontological material  Throughout construction activities involving excavation and earthworks  No further disturbance of the material until assessed by a qualified palaeontologist  Implementation of approved mitigation/rescue measures where required	 Specialist palaeontological assessment report  SAHRA correspondence and issued permits  Phase 2 mitigation/rescue excavation report  Site inspection reports  ECO audit reports  Photographic records

8.13.8 No loose chance finds, such as stone age artefacts (arrowheads, stone flake blades, etc.), may be collected.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Throughout the construction period, particularly during excavation and earthworks  Personnel to be informed of the prohibition on collecting chance finds during environmental induction	 Environmental induction and toolbox talk records  Site inspection reports  ECO audit reports  Photographic records of identified finds  Specialist assessment reports
8.13.9 Regular site inspections and toolbox talks should be conducted to raise awareness among construction personnel about the potential for heritage finds and the importance of reporting them.		X		   Contractor EO/ESO ECO (monitoring and verification)	 Prior to commencement of construction activities  Throughout the construction period  Toolbox talks conducted regularly to reinforce heritage awareness and reporting requirements  Routine site inspections to monitor compliance and identify potential heritage risks	 Toolbox talk attendance registers  Environmental induction records  Heritage awareness training material  Site inspection reports  ECO audit reports
Comments:						

8.14. REHABILITATION AND SITE CLOSURE

Impact management outcome: In order to mitigate the inevitable direct and indirect impacts associated with the construction of the proposed expansion it is necessary to ensure that a practice of constant minimisation of negative impacts and active rehabilitation of completed or affected areas or resources is implemented and monitored.						
Management activity / Control measure	Phase of expansion			Responsible party	Monitoring frequency / requirement	Evidence of Compliance Planning
	Planning	Construction	Operation			
8.14.1 Rehabilitation should take place wherever possible throughout the construction phase, to prevent sedimentation and protect against erosion.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period  Rehabilitation activities to commence as soon as areas are no longer required for construction purposes  Regular monitoring of rehabilitated areas to assess progress and identify areas requiring corrective action	 Rehabilitation plan/method statement  Site inspection reports  ECO audit reports  Photographic records before, during and after rehabilitation  Rehabilitation monitoring records  Revegetation records
8.14.2 On completion of operations, all buildings, structures, or objects on the camp/office site shall be demolished and removed.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 At the end of construction/operations and prior to site closure  Inspection following removal activities to confirm all temporary structures and associated	 Site closure/demobilisation records  Site inspection reports.  ECO close-out audit reports  Photographic records before and after removal  Waste disposal records/manifests

					materials have been removed	 Rehabilitation completion records  Final environmental compliance report
8.14.3 Topsoil previously stored shall be spread evenly to its original depth over the whole area.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 During rehabilitation activities and prior to site closure  Topsoil replacement must be undertaken once construction activities are completed in an area	 Rehabilitation plan/method statement  Site inspection reports  ECO close-out audit reports  Photographic records before, during and after topsoil replacement  Topsoil stockpile and spreading records
8.14.4 Where soils have been compacted owing to traffic (including foot traffic), the surfaces shall be scarified or ripped to aerate and promote infiltration of water		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 During rehabilitation activities and prior to site closure	 Rehabilitation plan/method statement  Site inspection reports  ECO close-out audit reports  Photographic records
8.14.5 On completion of construction, the areas shall be cleared of any contaminated soil, which must be disposed of as per the waste management plan, which must be provided in the environmental file.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 During rehabilitation activities and prior to site closure	 Rehabilitation plan/method statement  Site inspection reports  ECO close-out audit report  Photographic records
8.14.6 Waste material of any description, including receptacles, scrap, construction waste rubble, and tires, will be removed entirely from the area and disposed of at a registered waste disposal facility. It will not be permitted to be buried or burned on the site.		X		 Contractor  EO/ESO  ECO (monitoring and verification)	 Throughout the construction period and during rehabilitation/closure  Regular inspections of the construction footprint to identify and remove waste materials	 Waste management plan  Waste registers  Registered landfill receipts/weighbridge tickets  Site inspection reports  ECO close-out audit report
8.14.7 Proliferation of alien and invasive species is expected in disturbed areas,	X	X		 Contractor  EO/ESO	 Prior to commencement of construction activities or	 Alien and invasive species management plan

particularly as these species are already noted to be present within the study site. An alien and invasive management plan should be drafted and implemented.				 ECO (monitoring and verification)	 when the need for management is identified  Throughout the construction and rehabilitation periods  Regular monitoring of disturbed areas for alien and invasive species establishment	 Alien species monitoring records  Site inspection reports  Photographic records of affected areas and control activities  ECO close-out audit report
8.14.8 Alien and invasive species monitoring and eradication must take place quarterly and continue for one year after the completion of the expansion.	X	X	X	 Contractor  ECO (monitoring and verification)  Proponent	 Quarterly monitoring during the construction and post-construction period  Monitoring and eradication activities must continue for at least one year after completion of the expansion	 Alien and invasive species monitoring reports  Eradication/control activity records  Site inspection reports  Photographic records of affected areas and control activities  ECO close-out audit report
8.14.9 Complete earthworks and seeding within 30 days of practical completion.		X	X	 Contractor  ECO (monitoring and verification)	 Upon practical completion of construction activities  Earthworks and seeding to be completed within 30 days after the relevant area becomes available for rehabilitation  Regular monitoring of rehabilitation progress during the 30-day period	 Rehabilitation plan/method statement  Site inspection reports  Photographic records of affected areas and control activities  ECO close-out audit report
8.14.10 At least 80% vegetative cover should be achieved on all rehabilitated surfaces within 1 year of completion of construction, with a preference for indigenous species dominance.		X	X	 Contractor  ECO (monitoring and verification)	 During rehabilitation and throughout the first year following completion of construction  Regular monitoring of rehabilitated areas to assess vegetation establishment and species composition	 Rehabilitation monitoring reports  Vegetation assessment records  Site inspection reports  ECO audit reports

					 Corrective rehabilitation measures to be implemented where vegetation cover targets are not achieved	
8.14.11 If a reasonable assessment indicates that the re-establishment of vegetation is unacceptably slow, there may be a need for the soil to be analysed and any deleterious effects on the soil arising from the construction operation to be corrected, and the area to be seeded with a seed mix to the EAP's specifications.		X	X	 Contractor  ECO (monitoring and verification)	 During rehabilitation monitoring and within the first year following completion of construction  Assessment of vegetation establishment progress at regular intervals  Soil analysis to be undertaken where poor vegetation establishment is identified  Implementation of soil remediation and reseedling measures where required	 Rehabilitation monitoring reports  Soil analysis reports  Corrective rehabilitation plans  Seed mix specifications and application record.  Site inspection reports  ECO audit reports
Comments:						

9. METHOD STATEMENTS:

The Contractor shall submit written Method Statements for all environmentally sensitive aspects of the work. It should be noted that Method Statements must contain sufficient information and detail to mitigate the potential environmental impacts of the works. The Contractor will also need to thoroughly understand what is required of him / her in order to undertake the works. Work shall not commence until Method Statements have been put in place.

APPENDIX A – EAP CV

CURRICULUM VITAE

Mhloti Ashley Makhubele

*Environmental Assessment Practitioner
(EAPASA 2021/4347)*

Personal Information

ID: 1998/07/02
Nationality: South African
Gender: Female
Health: Excellent
Vehicle License: Code C1
Language: English, Xitsonga
Contact number: 079 274 5298
Email: mhloti@envmgrp.com

Skills and Responsibilities

- Project management
- Use of Geographical Information Systems
- Conduct Environmental Impact Assessments and other Environmental Technical Investigations
- Environmental Screening
- Use different GIS datasets in order to create new information or investigate patterns for projects;
- Microsoft Office, Microsoft Word, Microsoft Excel, Microsoft PowerPoint and QGIS

Professional Experience

Date	10/2025 - Present
Organisation	Environmental Management Group
Position	Environmental Assessment Practitioner
Accreditations	EAPASA 2021/4347

Date	2022-2025
Organisation	Westleigh Environmental Services
Position	Junior Environmental Assessment Practitioner
Responsibilities	Lead Environmental Impact Assessments, Compile Environmental Management Programmes and Biosecurity Plans, Environmental Screening, Specialist Coordination, Compliance Monitoring and Compliance

Date	2021-2022
Organisation	Great Warthog Environmental
Position	EAP mentorship
Responsibilities	Environmental Impact Assessments, Environmental Screening, Screening Tool Reports

Date	2020-2021
Organisation	Gauteng Department of Agriculture and Rural Development
Position	Environmental graduate
Responsibilities	Environmental Audits; Environmental Education and Public Participation

Education

Institution	Degree(s) or Diploma(s) obtained
University of South Africa	BA Hons. Environmental Management
University of Kwazulu-Natal	BSs. Geography and Environmental Management

Environmental Impact Assessment Projects

Environmental Management Group (Parys, Free State)- Environmental Assessment Practitioner 2025-Present			
Professional Skills and Responsibilities: • Applications for Environmental Authorisation • Environmental Impact Assessments • Environmental Management Programmes/Plans • GIS Applications • Environmental Risk Assessment • Environmental Screening • Stakeholder Engagement • Environmental Law and Compliance • Water-Use License Applications			
Project type	Client	Scope of work	Role
Infrastructure Development	Khâi-ma Local Municipality	Basic Assessment for Wastewater Treatment Works Facilities	EAP
	Assmang Khumani Iron Ore	Screening Report and Environmental Management Programme for High Mast Lights installation	EAP
	North West Department of Public Works and Roads	Basic Assessment for a road development	EAP

Westleigh Environmental Services (Pretoria, Gauteng)- Junior Environmental Assessment Practitioner 2022-2025
Professional Skills and Responsibilities:

- Environmental Impact Assessments
- GIS Applications
- Project Management
- Environmental Risk Assessment
- Environmental Screening
- Stakeholder Engagement
- Environmental Law and Compliance

Project type	Client	Scope of work	Role
Agricultural	Heavy Feather 2 (Pty) Ltd	Section 24G rectification for Broiler chicken houses	Candidate EAP
	GIA Agri (Pty) Ltd	Basic Assessment for Broiler Chicken houses and an abattoir	Lead EAP
	Thiel Farming (Pty) Ltd	Basic Assessment for Broiler chicken houses	Lead EAP
	Kgodisho Holdings (Pty) Ltd	Basic Assessment for a layer chicken hatchery	Lead EAP
	Boom Farm	Basic Assessment for an aquaculture facility, chicken hatchery and crop production	Lead EAP
	Waterlock SA (Pty) Ltd	Scoping and EIR for broiler chicken houses and crop production	Lead EAP
	Farmers Prime Chicken Wholesalers	Basic Assessment for broiler chicken houses and an abattoir	Lead EAP
	Doringrant Boerdery	Scoping and EIR for crop production	Lead EAP
	Dikgosi Holdings	Scoping for broiler chicken houses, abattoir, piggery facility, crop production and solar PV	Lead EAP
	Ledig Chickens (Pty) Ltd	Section 24G Rectification for Broiler chicken houses and an abattoir	Lead EAP
Infrastructure Development	Kaydale Extension	Scoping for a township development	Lead EAP



List of References

1. Managing Director

Mr. Sampie van Rooyan

Senior Environmental Assessment Practitioner and Terrestrial Ecologist

EAPASA and SACNASP Registered

Environmental Management Group Pty Ltd

Work contact/s: +27 51 412 6350

Cellphone No: +27 83 678 3032

Work Email: svr@envmgrp.com

2. Managing Director

Ms Esther Mampane

Senior Environmental Assessment Practitioner

EAPASA Registered

Westleigh Environmental Services

Cellphone No: +27 76 561 6891

3. Managing Director

Mr Caiphus Mukwevho

Senior Environmental Assessment Practitioner

EAPASA Registered

Great Warthog Environmental

Cellphone No: +27 82 269 4524

EMG

CURRICULUM VITAE

Salmon E. van Rooyen (Sampie)

*Environmental Assessment Practitioner & Ecologist
(MSc. PR Nat Sci 116554; IAIA Reg No. 5901)*

Personal Information

ID: 9205095047086
Nationality: South African
Gender: Male
Health: Excellent
Vehicle License: Code A&B
Language: English/Afrikaans
Contact number: 083 678 3032
Email: svr@envmgrp.com

Skills and Responsibilities

- Use of Geographical Information Systems;
- Conduct Environmental Impact Assessments and other Environmental Technical Investigations;
- Apply and obtain, water licenses, mining permits and environmental authorisations for clients;
- Use different GIS datasets in order to create new information or investigate patterns for projects;
- Conduct environmental compliance and other environmental audits;
- Microsoft Office and Planet GIS;
- Project Management;
- Biodiversity Assessments;
- Agricultural advisory.

Professional Experience

Date	5/2017 - Present
Organisation	Environmental Management Group
Position	Director; EAP; Ecologist

Date	8/ 2016 - 5/2017
Organisation	Terra Works Environmental
Position	Environmental scientist/ Office Manager

Date	1/2016 - 8/2016
Organisation	Bokamoso Environmental
Position	Environmental Specialist (Fauna and Flora), Water Use License Application Consultant, General Environmental Consultant.
Responsibilities	Conducting specialist Faunal and Flora assessments. Applying for Water Use Licenses. GIS Mapping. Environmental Impact Assessments.

Date	1/2015 – 6/2015
Organisation	Agreenco
Position	Flora and Fauna Specialist
Responsibilities	Rehabilitation and Alien eradication on game farm in the Magaliesburg region, Rustenburg.

Date	2014 - 2015
Organisation	NWU Potchefstroom
Position	Practical demonstrator
Responsibilities	Responsible for laboratory preparation for NWU and UNISA Botany practical sessions, assistant facilitator of the practical syllabus, invigilating practical exams.

Date	1/2015 – 11/2015
Organisation	NWU Potchefstroom
Position	Practical Post-Graduate Student Assistant
Responsibilities	Assisting Post-Graduate students in veld surveying methods and technologies.

Date	1/2014 – 6/2014
Organisation	E-Tek Consultants
Position	Contract, Monitoring specialist on De Beers Mining, Kimberley.
Responsibilities	Monitoring rehabilitated tailings on De Beers mines.

Date	2008 - 2016
Organisation	Monswario Boerdery
Position	Assistant Farm Manager
Responsibilities	Farming experience of Bonsmara cattle and Meat-master sheep, as well as veld management practices.

Education

Institution	Degree(s) or Diploma(s) obtained
North West University Potchefstroom 2011 – 2013	BSc. Environmental and Biological Sciences and Tourism
North West University Potchefstroom 2014 – 2015	Hons BSc. Environmental Sciences (<i>Ecology: Ecological Remediation & Sustainable development</i>)
North West University Potchefstroom 2015 – 2016	MSc BSc. Environmental Sciences (<i>Ecological Remediation & Sustainable Management</i>)
North West University Potchefstroom 2015	Short Course at CEM (Centre for Environmental Management) in Basic Principles of Ecological Rehabilitation and Mine closure.

Research and Conferences

Masters degree research project (2015 January-2016 November)

Ecological Remediation and Sustainable Management

Supervisors: Prof. Klaus Kellner and Dr. Niels Dreber

Title: Composition and structure of woody vegetation in thickened and controlled bushveld savanna in the Molopo, South Africa

Honours degree research project (2014 January-2014 November)

Ecological Remediation and Sustainable Management

Supervisors: Prof. Klaus Kellner and Dr. Niels Dreber

Title: Comparison of plant diversity of shrub thickened and chemically controlled savannas in the Molopo district, North-West Province, South Africa

Conference presentations (2014-2015)

- Comparison of plant diversity of shrub thickened and chemically controlled savannas in the Molopo district, North-West Province, South Africa. Biological Sciences Symposium, Potchefstroom, 2014. Presentation.
- Comparison of plant diversity of shrub thickened and chemically controlled savannas in the Molopo district, North-West Province, South Africa. Poster presentation: Arid-Zone Ecology and Thicket Fusion Form in 2014.
- Attending the Third Annual LaRSSA Conference (Land Rehabilitation Society of Southern Africa) (2015).



Experience of Academic Introductory Modules



Introduction to Environmental Management

Introduction to Landscape Ecology

Conservation Ecology

Introduction to GIS Applications

Restoration of degraded ecosystems

Microbial Ecology

Short Course at CEM (Centre for Environmental Management) in Basic Principles of Ecological
Rehabilitation and Mine closure 28 September – 2 October 2015

Environmental Impact Assessment Projects



EMG

Type	Client	Project
Waste	Metsimaholo Local Municipality	Scoping/EIA; WULA application for the development of a new landfill site in Sasolburg
	Joe Morolong Local Municipality	Scoping/EIA application for the development of a new landfill site in Hotazel
Mining Permits or Rights	Danoher Contracting (PTY) Ltd	Mining Right application for a gravel BP in Bloemfontein
	Michael Gutter	Mining Permit in Theunissen, Free State Province
	Department of Rural Development and Land Reform	Mining Permit application for a sandstone Quarry in Zastron
Road Construction	Free State Department of Police, Roads and Transport	BAR/IWUL/Mining Permit applications/ECO for the Deneysville - Jim Fouché road rehabilitation
	Free State Department of Police, Roads and Transport	BAR/IWUL/Mining Permit applications/ECO for the Deneysville - Heilbron road upgrading
	Free State Department of Police, Roads and Transport	BAR/IWUL applications/ECO for the Schonkenville - Koppies road upgrading
	SANRAL	BAR/IWUL/ECO applications for the N1 Section 16 road upgrade
	SANRAL	ECO Periodic Maintenance on National Route N6 Sec 8 from Reddersburg (km 0.00) to Rustfontein (km37.8)
	Department of Roads and Public Works, Northern Cape	BAR/IWUL/Mining Permit applications for the MR 938 Mamatwan road upgrade

	Free State Department of Police, Roads and Transport	ECO for the internal road upgrades in Thumahole, Free State Province.
	Department of Roads and Public Works, Northern Cape	Environmental Screening/BAR/IWUL/ DAFF Permit applications/ECO for the BK126 Magobing to Bathlaros road upgrade.
	Department of Roads and Public Works, Northern Cape	Environmental Screening/BAR/IWUL/ DAFF Permit applications/ECO for the Tsineng to Washington road upgrade.
	Department of Roads and Public Works, Northern Cape	BAR/IWUL/ DAFF Permit applications/ECO for the Hotazel to Maipeng road upgrade.
	Joe Morolong Municipality	BAR Application for Proposed upgrading of existing stormwater crossing during the upgrading of the access road between Kokfontein and Ellendale, Northern Cape Province.
	Ga-Segonyana Local Municipality	BAR Application for Proposed upgrade of the existing stormwater crossing and access paved road in Batlharos, Kuruman, Northern Cape Province.
Infrastructure Developments	Amatola Water	IWUL application/ECO for the installation of a bulk water pipeline, Herschel
	Maluti A Phofung Local Municipality	IWUL application/ECO for the installation of a bulk water pipeline, Kestell to Qwa Qwa
	Dr. Ruth Segomotsi Mompoti District Municipality	BAR and IWUL applications for the upgrading of the Waste Water Treatment Works in Stella
	Dr. Ruth Segomotsi Mompoti District Municipality	Environmental Screening/EMP/IWULA/ECO for the construction of a water provision project for the village of Reivilo, Shaleng, Madipelesa, Karelstad, Mothlako, Molelema, Lykso, Pitsong and Kameelputs, North-West Province.
	Dr. Ruth Segomotsi Mompoti District Municipality	Environmental Screening/ EMP/IWULA/ECO for the construction of a water provision project for the village of Schweizer-reneke, Piet Plessis, Konke, Broedersput, Geduldspan, Louwna, Mabone and Maeng, North-West Province.

	Department of Rural Development and Land Reform	Scoping EIA, WULA and Air Emission License for the development of a Brick factory in Thaba-Nchu
	Dr. Ruth Segomotsi Mompoti District Municipality	Section 24G for the development of a pump station in the Wentzel Dam, Schweizer-reneke, North-West Province.
	AURECON	ECO for the upgrading of 12 Bridges in the De Aar and Uptington Areas,
	EUROMID AFRICA Development	EIA/Scoping/IWULA and ECO for MATJHABENG PRECINCT IDP PROJECT 201621, Free State Province.
	Umfundu Professional Services CC.	IWULA and EIA/Scoping for the Mmamahabane cemetery establishment, Free State
	LMV (PTY) LTD.	Environmental Screening for the school development in Maokeng (Kroonstad) - Erwe 1500 & 24628, Free State Province
	AURECON	Environmental Screening/BAR/WULA/ECO for Lindley Water Treatment Works and Pipeline route, Free State Province
	JB Marks Local Municipality	Proposed township establishment on portion 1 of holding 4, holding 46 and holding 47, Vyfhoek agricultural holdings, Potchefstroom, North-West Province
	Joe Morolong Local Municipality	BAR Application for Proposed construction of a low-level culvert bridge between Ga-Hohuwe to Dithakong, Northern Cape Province
	Dr Ruth Segomotsi Mompoti District Municipality	BAR Application for Upgrade of Bulk Water Supply Pipeline from Ga-Moduana to Modutung Village, Dr Ruth Rural Water Supply Program, North West Province.
Residential Developments	Greater Taung Local Municipality	BAR application for Boipela Residential Development Extension in Reivilo
Agriculture	VS Kunsmis	Scoping/EIA application for expansion of storage of a dangerous good at Vrede
	Linheim	BAR/ECO for the expansion of the Linheim Sheep Feedlot, Free State Province
	Wildeklaar	BAR application for the expansion of pivot systems near Barkley West

	Department of Rural Development and Land Reform	Environmental Screening/BAR and WULA application for the development of an Agri-Park in Parys, Free State
	Department of Rural Development and Land Reform	Environmental Screening/S24G and WULA application for the development of an Agri-Park in Springfontein, Free State
	Department of Rural Development and Land Reform	S24G and WULA application for the development of an Agri-Park in Thaba-Nchu, Free State
	Department of Rural Development and Land Reform	Environmental Screening for the development of an Agri-Park in Tsiame, Free State
	Department of Rural Development and Land Reform	Environmental Screening/BAR and WULA application for the development of an Agri-Park in Wesselsbron, Free State
	Department of Rural Development and Land Reform	Environmental Screening/BAR and WULA application for the development of a Farmer Production Support Unit in Koffiefontein, Free State
	Department of Rural Development and Land Reform	Environmental Screening/BAR and WULA application for the development of a Farmer Production Support Unit in Odendalsrus, Free State
	Department of Rural Development and Land Reform	Environmental Screening for the development of a Farmer Production Support Unit in Sediba, Free State
	Department of Rural Development and Land Reform	Environmental Screening/BAR application for the development of a Farmer Production Support Unit in Kroonstad, Free State
	Orange River Solar Facility	BAR Application 50 MW PV orange river solar facility 1, Groblershoop, Northern Cape Province
	LW Boerdery Trust	Proposed development of a cattle feedlot on Farm Doornkop No. 148 Parys, Free State Province.

**EIA Environmental Impact Assessment*

**BAR Basic Assessment Report*

**EMP Environmental Management Plan*

**S24G Section 24G (Application for rectification)*

**IWULA Integrated Water Use License Application*

**ECO Environmental Control Officer*



Ecological Specialist Reports

Fauna Habitat Assessment Specialist Reports:

- **Johannesburg**
 - Clubview extension 95 & 91: Mixed use Development
 - Fairlands: Road Interchange
- **Pretoria**
 - Knoppieslaagte: Industrial Development
 - Lanseria: Mixed Use Development
 - Lanseria extension 56: Mixed Use Development
 - Pretoria Gardens: Residential Development
 - Wattle Springs: Residential Development
 - PWV 17: Proposed Road Construction
 - Sunderland Ridge extension 24: Industrial Development
- **Boksburg**
 - Leeuwpoort: Residential Development
- **Randburg**
 - Land Parcel 9: Mixed Use Development
 - Land Parcel 10: Mixed Use Development
 - Waterfall Kikuyu: Mixed Use Development
- **Brits**
 - Winterveld: Residential Development

Flora Habitat Assessment Specialist Reports:

- **Johannesburg**
 - Clubview extension 95 & 91: Mixed use Development
 - Fairlands: Road Interchange
- **Pretoria**
 - Knoppieslaagte: Industrial Development
 - Lanseria extension 51 & 53: Mixed Use Development
 - Mogale extension 5: Mixed Use Development
 - Lanseria extension 56: Mixed Use Development
 - Pretoria Gardens: Residential Development
 - Wattle Springs: Residential Development
 - PWV 17: Proposed Road Development
 - Sunderland Ridge extension 24: Industrial Development
 - Randjiesfontein: Residential Development
 - Rooihuiskraal: Mixed Use Development
 - Garsfontein: Residential Development
 - Knoppieslaagte extension 73: Industrial Development
 - Knoppieslaagte extension 95: Industrial Development
 - Swartkoppies: Mixed Use Development
 - Waterfall fields: Residential Development
 - Waterfall Ridge: Mixed Use Development
- **Boksburg**
 - Leeuwpoort: Residential Development



- **Randburg**
 - Land Parcel 9: Mixed Use Development
 - Land Parcel 10: Mixed Use Development
 - Waterfall Kikuyu: Mixed Use Development
 - Greystone: Mixed Use Development
- **Brits**
 - Winterveld: Residential Development
- **Vereeniging**
 - K 47: Proposed Road Development
 - K 77: Proposed Road Development
- **Limpopo**
 - Steelpoort: Industrial Development
- **Bloemfontein**
 - Section 16 N1 Road: Road Development
- **Kimberley**
 - Erf 11920: Residential Development
 - Wildeklaar: Agricultural Development

EMG

**Environmental Assessment
Practitioners Association
of South Africa**



Registration No. 2021/4347

Herewith certifies that

MHLOTI ASHLEY MAKHUBELE

is registered as an

Environmental Assessment Practitioner

**Registered in accordance with the prescribed criteria of Regulation 15. (1)
of the Section 24H Registration Authority Regulations
(Regulation No. 849, Gazette No. 40154 of 22 July 2016, of the
National Environmental Management Act (NEMA), Act No. 107 of 1998, as amended).**

Effective: 01 April 2026

Expires: 31 March 2027

Chairperson

Registrar



**Environmental Assessment
Practitioners Association
of South Africa**



Registration No. 2019/309

Herewith certifies that
SALMON (SAMPJE) VAN ROOYEN
is registered as an
Environmental Assessment Practitioner

**Registered in accordance with the prescribed criteria of Regulation 15. (1)
of the Section 24H Registration Authority Regulations
(Regulation No. 849, Gazette No. 40154 of 22 July 2016, of the
National Environmental Management Act (NEMA), Act No. 107 of 1998, as amended).**

Effective: 01 April 2026


Expires: 31 March 2027

Chairperson

Registrar



APPENDIX B – MAPS



Locality Map of the proposed cattle feedlot expansion



Legend

Locality

- Roads
- ▣ Cities and towns

Aquatic

- NFEPA_Rivers
- ★ Vaal Dam


Farm portions

- ▢ BRAK DAM No. 700/1
- ▢ BRAK DAM No. 700/RE
- ▢ VAALDAM SETTLEMENT No. 1777 P26



Drawn by Ashley Makfubele

Overview of DJ Potgieter cattle feedlot area



Legend


Locality Feedlot areas

- Roads
- Existing feedlot area
- Proposed feedlot expansion area




Drawn by Ashley Makfubele

Existing infrastructure of DJ Potgieter Cattle feedlot




Legend

Locality	Existing Camps	Evaporation Pond	Silage storage area
Roads	Camp A	Sorting Camps	Holding Areas
	Camp B	Manure drying area	Gravel road




Proposed feedlot expansion area of DJ Potgieter cattle feedlot




Legend

Locality	Proposed Camps	Stormwater management
— Roads	 Camp C	 Stormwater Channels
	 Camp D	 Stormwater Berm



Drawn by Ashley Makfubele


Site Layout Plan




Legend

Locality	Project entities	Existing area	Sorting Camps	Evaporation Pond
— Roads	Proposed feedlot expansion area	Camp A	Manure drying area	Stormwater Berm
	Camp C	Camp B	Silage storage area	Stormwater Channels
	Camp D	Holding areas	Gravel Road	







Elevation Map of the proposed expansion area

This map displays the proposed expansion area with various features and elevation contours. The map includes a legend, a scale bar, and a north arrow.

Legend:

- Roads (Black line)
- Stormwater Channels (Blue line)
- Stormwater Management
 - Evaporation Pond (Yellow shaded area)
 - Stormwater Berm (Yellow line)
- Direction of run-off (Red arrow)

Scale: 0, 75, 150 m

North Arrow: Points North

Map Features:

- Topographic Contours:** Elevation lines ranging from 160 to 422 meters.
- Roads:** A road labeled R216 runs diagonally across the map.
- Stormwater Channels:** Blue lines indicating the proposed stormwater channels.
- Evaporation Pond:** A yellow shaded area representing the proposed evaporation pond.
- Stormwater Berm:** A yellow line indicating the proposed stormwater berm.
- Direction of run-off:** Red arrows indicating the direction of water flow.

Map Source: Drawn by Ashley Makhubele
EMG

APPENDIX C – CHANCE FIND PROTOCOL

Although the likelihood of encountering archaeological heritage resources during the construction and operational phases of this expansion is considered very low, a precautionary chance find procedure should be implemented in the event that previously unrecorded material is exposed. This protocol applies if any suspected archaeological material is uncovered during earthmoving, maintenance, excavation, vehicle movement, trenching, or any other surface- or subsurface-disturbing activity. Such material may include stone artefacts, pottery, bone, shell, ash concentrations, historical debris, foundations, or any other cultural material of possible heritage significance.

Procedural Steps:

1. Stop work immediately

All activity in the immediate vicinity of the find must cease as soon as potentially significant material is identified.

2. Secure and avoid the area

The find spot must be demarcated and treated as a temporary no-go area to prevent further disturbance until it has been assessed by a qualified heritage specialist.

3. Record the find

The Environmental Control Officer (ECO), Site Manager, or other responsible site representative should photograph the material in situ; record the GPS coordinates and location details; and document the nature of the exposure and the activity that led to its discovery.

4. Do not disturb, clean, or collect material unless necessary for protection

As far as possible, the find must be left in situ and undisturbed. Material must not be washed, cleaned, or handled unnecessarily.

5. Protect exposed remains

If the material is exposed and at risk of damage, it should be protected using a light but rigid cover such as a box, bucket, board, or metal sheet, provided this can be done without further disturbance.

6. Temporary storage of portable material

If archaeological material has already been inadvertently removed or newly excavated material is clearly portable and vulnerable to loss or damage, it should be placed in a safe, secure location pending specialist inspection. Such material must remain

unwashed, uncleaned, and clearly labelled with the date and precise location of recovery.

7. Obtain specialist confirmation

The South African Heritage Resources Agency (SAHRA) must be informed immediately (Tel. 021 462 4502) and a qualified archaeological or heritage specialist must inspect the find as soon as reasonably possible in order to confirm whether the material is of heritage significance and to recommend the appropriate course of action.

8. Implement further mitigation if required

If the material is confirmed to be significant, further work in the affected area must remain suspended until the required mitigation has been determined. This may include a Phase 2 rescue or sampling operation, subject to any permits or approvals that may be required from SAHRA.

9. Removal only by an appointed specialist

Where authorised mitigation is required, the developer must appoint an appropriately qualified heritage specialist to undertake the recovery, recording, and transport of the material in accordance with the relevant permit conditions and heritage requirements.